

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 22-Nov-14

Time 9:44 AM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 860 Const Calendar Day: 332 Date: 02-May-2013 Thursday

Inspector Name: Wilcox, Jason Title: Transportation Engineer

Inspection Type: Intermittent

Shift Hours: 0630 1700 Break: 30 min Over Time: 2 hrs

Federal ID:

Location:

Reviewer: Jefferson, Paul

Approved Date:

Status: Submit

**04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge****Weather**

Temperature 7 AM 12 PM 4PM

Precipitation Condition

Working Day ☐ If no, explain:**Diary:**

Dispute

General Comments

Clear and mild

GENERAL:

- Opened the gate for the storage yard for OC Jones workers to begin laying out the leveling course for the epoxy mockup. Paul Jefferson observed this operation throughout the day today.

- Email review

- Printed out RFI's for the epoxy AC operation.

- Since Parvis was not in this morning I prepared for and observed the beginning of the SCC Pour at Hinge AW. Parvis showed up later in the morning and took over observing this operation.

- I went to the epoxy AC mockup to check on the progress. The first layer of regular AC was laid down, but not the plates and the final layer.

- 1430 hrs GED meeting postponed to 1511. It started around 1530 and lasted to 1700 hrs. I was asked to gather information for the W2 punchlist and bring it over to ABF, which I did.

- Diary work

- Intermittent phone calls from ABF throughout the day.

Hinge A field work covered by Parviz Jalali.

Accrued 2 hours of overtime today covering the Contractor's hours.

