

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 22-Nov-14

Time 10:38 AM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 152 Const Calendar Day: 332 Date: 02-May-2013 Thursday

Inspector Name: Woo, Laraine Title: Transportation Engineer

Inspection Type: Intermittent

Shift Hours: 07:00 AM 05:30 PM Break: 00:30 Over Time: 02:00

Federal ID:

Location:

Reviewer: Soheilifard, Saman Approved Date: Status: Submit

**04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge****Weather**

Temperature 7 AM

12 PM

4PM

Precipitation

Condition clear, light wind, warm

Working Day ☒ If no, explain:**Diary:**

Dispute

Paint Cable System

May 2, 2013

Weather –clear, light wind, warm



Painting Cable System – Suspender Bracket W-Line

PP10 to PP40

- 1.Painters did pegalink touch up this morning at 1030, pp10 to pp20.
- 2.Painters started applying BG noxyde at 1300 (ropes/sockets/shim packs), pp10 to pp20).

NMS**Status**

CleaningZinc 1st coatZinc 2nd coatPegalinkBG Noxyde

104-29-13In progress5-1-135-2-13

124-29-134-29-135-1-135-2-13

144-29-134-29-135-1-135-2-13

164-29-134-29-135-1-135-2-13

184-29-134-29-135-1-135-2-13

204-29-134-29-135-1-135-2-13

22In progress

24In progress

26In progress

28In progress

30In progress

32In progress

34In progress

36In progress

38In progress

40In progress

Painting Structure Steel – Suspender Bracket W-Line



Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name Woo, Laraine

Diary #: 152

Date: 02-May-2013 Thursday

PP10 to PP46

1.Painters started painting (stripped with brush then sprayed) 200HS at 1030 and finished at 1215 from pp22 to pp32.

2.QC/QA, Chris/KC, did inspection on the 200HS at 1500. Holidays were found at bolt/nut areas. Painters then did touch up on 200HS.

NMS

Status

CleaningZinc 1st coatZinc 2nd coat200 HS979

104-26-134-30-13/5-1-20135-1-13

124-22-134-22-134-27-134-30-13/5-1-20135-1-13

144-22-134-23-134-27-134-30-13/5-1-20135-1-13

164-22-134-23-134-27-134-30-13/5-1-20135-1-13

184-22-134-23-134-27-134-30-13/5-1-20135-1-13

204-23-134-23-134-27-134-30-13/5-1-20135-1-13

224-23-134-23-135-2-13

244-23-134-23-135-2-13

264-23-134-23-135-2-13

284-23-134-23-135-2-13

304-23-134-24-135-2-13

324-23-134-24-135-2-13

344-24-134-24-13

364-25-13

384-25-13

404-25-13

444-25-13In progress

464-25-13In progress

Painters continued setting up containment. pp22 to pp34 completed.

Labor

(0700 to 1730 – 10 hours)

Sage Ray, Dan Felix, Nick Reed, Billy Gatewood, Genier Valdez, Ron Morgan, Manuel Barrios, Kenny Burman

Marco Oduno, Hernandez Ignacio

Laraine's Hour – 1 hours OT - 0700 to 1700 (field 0930 to 1630)

04-0120F4 Bid Item: 067 C-PWS-116.067 Install & Adjust PWS 116-120

AMERICAN BRIDGE/FLUOR, A JV

04-0120F4 Bid Item: 081 0-000-000.081 CLEAN AND PAINT CABLE SYSTEM

AMERICAN BRIDGE/FLUOR, A JV

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Painter		LUIS PANYAQUA	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Painter		GENIER VALDEZ	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Painter		DAN FELIX	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Painter		BILL GATEWOOD	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Painter		BILL PADERATZ	0.00	0.00	0.00	0.00		<input type="checkbox"/>



Daily Diary Report by Bid Item

Job Name: 04-0120F4 **Inspector Name** Woo, Laraine **Diary #:** 152 **Date:** 02-May-2013 **Thursday**

Painter		CARLOS ESPARZA	0.00	0.00	0.00	0.00	<input type="checkbox"/>
Painter		RAFAEL SERRANO	0.00	0.00	0.00	0.00	<input type="checkbox"/>
Painter		MANUEL BARRIOS	8.00	2.00	0.00	10.00	<input type="checkbox"/>
Painter		RICARDO MALAGON	0.00	0.00	0.00	0.00	<input type="checkbox"/>
Ironworker	JNM	RYAN EVANCHIK	0.00	0.00	0.00	0.00	<input type="checkbox"/>
Painter		LEON CIRNEY	0.00	0.00	0.00	0.00	<input type="checkbox"/>
Painter		RON MORGAN	8.00	2.00	0.00	10.00	<input type="checkbox"/>
Painter		RICHARD SALCIDO	0.00	0.00	0.00	0.00	<input type="checkbox"/>
Painter		BRANDON GAYA	0.00	0.00	0.00	0.00	<input type="checkbox"/>
Painter		SAGE RAY	8.00	2.00	0.00	10.00	<input type="checkbox"/>
Painter		JORGE DIEGA	0.00	0.00	0.00	0.00	<input type="checkbox"/>
Painter		DANIEL DURAN	0.00	0.00	0.00	0.00	<input type="checkbox"/>
Painter		CHRIS MAZZA	0.00	0.00	0.00	0.00	<input type="checkbox"/>
Painter		RICARDO PERSILLA	0.00	0.00	0.00	0.00	<input type="checkbox"/>
Painter		KENNY BURMAN	8.00	2.00	0.00	10.00	<input type="checkbox"/>
Painter		ISAAC GALICIA	0.00	0.00	0.00	0.00	<input type="checkbox"/>
Painter		VICTOR RUIZ	0.00	0.00	0.00	0.00	<input type="checkbox"/>
Painter		HECTOR GUTIERREZ	0.00	0.00	0.00	0.00	<input type="checkbox"/>
Painter		JUAN CARLOS SALAZAR	0.00	0.00	0.00	0.00	<input type="checkbox"/>
Painter		JUAN HERNANDEZ	0.00	0.00	0.00	0.00	<input type="checkbox"/>
Painter		JUAN JIMENEZ	0.00	0.00	0.00	0.00	<input type="checkbox"/>
Painter		ALBERT SERRANO	0.00	0.00	0.00	0.00	<input type="checkbox"/>
Painter		MARCO ODUNO	8.00	2.00	0.00	10.00	<input type="checkbox"/>
Ironworker	JNM	CASEY LUX	0.00	0.00	0.00	0.00	<input type="checkbox"/>
Painter		FERNANDEZ GONZALES	0.00	0.00	0.00	0.00	<input type="checkbox"/>
Painter		GARY MARTIN	0.00	0.00	0.00	0.00	<input type="checkbox"/>
Painter		ARTURO VALENCIA	0.00	0.00	0.00	0.00	<input type="checkbox"/>
Painter		NICK REED	8.00	2.00	0.00	10.00	<input type="checkbox"/>
Painter		FRANCISCO SERRANO	0.00	0.00	0.00	0.00	<input type="checkbox"/>
Painter		EDILBERTO LEON	0.00	0.00	0.00	0.00	<input type="checkbox"/>
Painter		HERNANDEZ IGNACIO	8.00	2.00	0.00	10.00	<input type="checkbox"/>
Painter		RON BUBB	0.00	0.00	0.00	0.00	<input type="checkbox"/>