

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 21-Nov-14

Time 6:09 PM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 814 Const Calendar Day: 333 Date: 03-May-2013 Friday

Inspector Name: Daouk, Sami Title:

Inspection Type: Continuous

Shift Hours: 07:00 am 03:30 pm Break: 00:30 Over Time:

Federal ID:

Location:

Reviewer: Awal, Mohammad Approved Date: 17-Sep-13 Status: Approved

04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge

Weather

Temperature 7 AM 12 PM 4PM

Precipitation Condition

Working Day ☐ If no, explain:**Diary:**

Dispute

Tower Activities

ABF crews came to the site at 6:50 AM. Crews had to work on the erection tower , work on the Electro Slag Weld repairs, & work on miscellaneous activities . They started at 7:00 AM.

Chris & Reggie had to work on the Electro Slag Weld repairs on the shear plates between 3 & 13 meters .

Chris had to work on joint Q . Face B . He had to excavate 750 mm. Long X 50 mm. Wide X 61 mm. Deep weld . He started at 7:30 AM.

Reggie had to work with all crews & he had to work with the QA & QC in all areas .

Joe , Fritz , Andrew , Bernie , & Jessie had to work with the crews & they had to UT & MT the welds . Check Joe 's report for the welders detailed activities .

Anthony , Augie , Casey , Jacob , Jonathon , & Robert had to work on the erection tower . Crews had to work on the platform at 81 meters . They had to remove the remaining grating on the West side leaving only the elevator landing platform , make cuts on the bracing members , cut the gussets & burn holes in all the members for the hooks They started at 7:15 AM. Crews were done at 12:00 PM.

In the afternoon , the crane was available for the tower crews . Crews had to fly out of the site all the grating & existing materials , cut & fly out of the site the bracing members . They started at 12:40 PM.

Richard , Alex , Huang , & Mardonio had to work on miscellaneous activities on the tower . Crews had to work on the North temporary left . From 53 to top of the footing box . Crews had to cut the grating at 48 meters , remove sections of the working platforms at 38 & 43 meters . They started at 7:30 AM.

In addition to that , crews had to ladder between 77 & 89 . They had to drill 2 misaligned holes on one lug , install hand rails at 48 meters , & install ladder between 48 & 53 meters platforms .

In the office , I had to work on my report , I was done at 3:30 PM. Tai Lin had to cover the tower activities after 2:00 PM.

04-0120F4 Bid Item: 053 T-L04-ANE.053 Tower Lift 04 Walkway Grating and Access Tower NE Erect structural steel (b AMERICAN BRIDGE/FLUOR, A JV

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor:	AMERICAN BRIDGE/FLUOR, A JV							
Ironworker	APP	Alex Blanco	8.00	2.00	0.00	10.00		<input type="checkbox"/>



Daily Diary Report by Bid Item

Job Name: 04-0120F4 **Inspector Name:** Daouk, Sami **Diary #:** 814 **Date:** 03-May-2013 **Friday**

Welder	APP	Reggie Humphry	8.00	2.00	0.00	10.00	<input type="checkbox"/>
Ironworker	JNM	CHRISTOPHER BRUCE	8.00	2.00	0.00	10.00	<input type="checkbox"/>
Ironworker	JNM	RICHARD CHOUINARD	8.00	2.00	0.00	10.00	<input type="checkbox"/>
Ironworker	JNM	MARDONIO MARTINEZ	8.00	2.00	0.00	10.00	<input type="checkbox"/>
Ironworker	FOR	HUA QIANG HUANG	8.00	2.00	0.00	10.00	<input type="checkbox"/>
Ironworker	JNM	Robert Larue	8.00	2.00	0.00	10.00	<input type="checkbox"/>
Operator	OTH	NICOLAUS SHAFER	8.00	2.00	0.00	10.00	<input type="checkbox"/>
Ironworker	APP	JONATHON BISKNER	8.00	2.00	0.00	10.00	<input type="checkbox"/>
Ironworker	APP	JACOB MECHE	8.00	2.00	0.00	10.00	<input type="checkbox"/>
Ironworker	JNM	CASEY LUX	8.00	2.00	0.00	10.00	<input type="checkbox"/>
Ironworker	APP	AUGIE SOLIS	8.00	2.00	0.00	10.00	<input type="checkbox"/>
Ironworker	FOR	ANTHONY COSTA	8.00	2.00	0.00	10.00	<input type="checkbox"/>
Equipment							Rental Company
Equipment ID	Description		RT Hrs	OT Hrs	ST Hrs	IT Hrs	Remarks
Contractor: AMERICAN BRIDGE/FLUOR, A JV							
2294	WELDER, 600 AMP						No
			8.00	2.00	0.00	0.00	<input type="checkbox"/>
*E0090562	TOWER CRANE						No
			8.00	2.00	0.00	0.00	<input type="checkbox"/>