

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 21-Nov-14

Time 6:33 PM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 400 Const Calendar Day: 334 Date: 04-May-2013 Saturday

Inspector Name: Feather, Bernard Title: Transportation Engineer

Inspection Type: Intermittent

Shift Hours: 07:00 am 06:00 pm Break: 01:00 Over Time: 10:00

Federal ID:

Location:

Reviewer: Shedd, Bill

Approved Date: 21-Nov-14 Status: Approved

**04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge****Weather**

Temperature 7 AM

12 PM

4PM

Precipitation

Condition Not Recorded

Working Day ☒ If no, explain:**Diary:**

Dispute

General Comments

Track progress of CCC cable system painting. Track progress of FWS work along north barrier of WB bridge. Misc paperwork and write diaries.

**04-0120F4 Bid Item: 081 0-000-000.081 CLEAN AND PAINT CABLE SYSTEM**

CERTIFIED COATINGS COMPANY

Labor

| Trade | Class | Name | RT Hrs | OT Hrs | DT Hrs | Total | Remarks | Dispute |
|---|-------|---------------|--------|--------|--------|-------|---------|--------------------------|
| Contractor: CERTIFIED COATINGS COMPANY | | | | | | | | |
| Painter | JNM | JUSTIN VALDEZ | 0.00 | 10.00 | 0.00 | 10.00 | | <input type="checkbox"/> |
| Painter | JNM | NICK REED | 0.00 | 10.00 | 0.00 | 10.00 | | <input type="checkbox"/> |
| Painter | JNM | ISAAC GALECIA | 0.00 | 10.00 | 0.00 | 10.00 | | <input type="checkbox"/> |
| Painter | JNM | JOEL COSTA | 0.00 | 10.00 | 0.00 | 10.00 | | <input type="checkbox"/> |

Diary:

Dispute

Cable Painting 081 0-000-000.081

I arrived at the bridge at 0730 to observe the painting of the suspender brackets along the WB bridge.

At 0840, I took the enviromental readings at PP 12 of the WB bridge. (RH-51.4%; Temperature - 72 degree; Steel Temp. - 61.7 degrees, Dewpoint - 53.1; delta - 8.7).

Nick Reed and Joal Costa were at PP 12 of the WB bridge applying the top coat of bridge paint on the suspender brakets working east. Arturo Valencia's crew (Issac Galicia, Justin, Jorge Biergas) were at PP 125 moving west.

**04-0120F4 Bid Item: 126 0-000-000.126 COMPRESS AIR (4 NPS)**

F.W. SPENCER AND SON, INC

Labor

| Trade | Class | Name | RT Hrs | OT Hrs | DT Hrs | Total | Remarks | Dispute |
|--|-------|-----------------|--------|--------|--------|-------|---------|--------------------------|
| Contractor: F.W. SPENCER AND SON, INC | | | | | | | | |
| Welder | JNM | RICHARD KIIKVEE | 0.00 | 8.00 | 0.00 | 8.00 | | <input type="checkbox"/> |
| Plumber/Pipefitter | JNM | NARCISO BIAGI | 0.00 | 8.00 | 0.00 | 8.00 | | <input type="checkbox"/> |
| | | James Perry | 0.00 | 8.00 | 0.00 | 8.00 | | <input type="checkbox"/> |

Diary:

Dispute



Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name: Feather, Bernard

Diary #: 400

Date: 04-May-2013 Saturday

Mechanical Piping

126

0-000-000.126

☐

Tim Esquivel and Narciso Biagi spent the shift installing the 4" line along the north barrier of the WB bridge at PP 12.

Rick Kiikvee spent the shift welding the termination of the 2 1/2" DW and 4" CA line coming for the underside of the south soffit of W2E. Jim Perry assisted.

CCO-045

Bid Item: 002

0-IPP-EFA.045

Installation & Handling of Painted Pipe FA

CERTIFIED COATINGS COMPANY

Labor

| Trade | Class | Name | RT Hrs | OT Hrs | DT Hrs | Total | Remarks | Dispute |
|---|-------|---------------|--------|--------|--------|-------|---------|--------------------------|
| Contractor: CERTIFIED COATINGS COMPANY | | | | | | | | |
| Painter | JNM | RUBEN SOTO | 0.00 | 6.00 | 0.00 | 6.00 | | <input type="checkbox"/> |
| Painter | APP | RAFAEL SERANO | 0.00 | 6.00 | 0.00 | 6.00 | | <input type="checkbox"/> |

Diary:

Dispute

DIP Painting

002

0-IPP-EFA.045

☐

Rubin Soto and Raphel Serrono spent approximately 3 hours putting a second coat of carboxine in recently delivered ductile iron pipe. After a drying time of four hours, they spent 2 hours applying the 3rd coat. With mixing and cleanup, the total operation was 6 hours.