

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 21-Nov-14

Time 6:32 PM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 453 Const Calendar Day: 336 Date: 06-May-2013 Monday

Inspector Name: Feather, Bernard Title: Transportation Engineer

Inspection Type: Intermittent

Shift Hours: 08:00 am 05:00 pm Break: 01:00 Over Time:

Federal ID:

Location:

Reviewer: Shedd, Bill Approved Date: 21-Nov-14 Status: Approved

**04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge****Weather**

Temperature 7 AM

12 PM

4PM

Precipitation

Condition not recorded

Working Day ☒ If no, explain:**Diary:**

Dispute

General Comments

Bill Casey staff meeting 0800-0900. Track progress of FWS mechanical piping installation. Misc MEP paperwork and write diaries.

☐**04-0120F4 Bid Item: 125 0-000-000.125 DOMESTIC WATER (2 1/2 NPS)**

F.W. SPENCER AND SON, INC

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: F.W. SPENCER AND SON, INC								
Plumber/Pipefitter	JNM	NARCISO BIAGI	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Plumber/Pipefitter	JNM	DAVID LAW	4.00	0.00	0.00	4.00		<input type="checkbox"/>

Diary:

Dispute

Piping 125 0-000-000.125

Tim Esquivel and Narciso Biagi spent the shift installing the 2 1/2" DW line along the north barrier of the WB bridge at approximately PP 8 to PP 10.

☐

Dave Law assisted as foreman.

04-0120F4 Bid Item: 126 0-000-000.126 COMPRESS AIR (4 NPS)

F.W. SPENCER AND SON, INC

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: F.W. SPENCER AND SON, INC								
Plumber/Pipefitter	JNM	DAVID LAW	4.00	0.00	0.00	4.00		<input type="checkbox"/>
Welder	JNM	RICHARD KIIKVEE	8.00	0.00	0.00	8.00		<input type="checkbox"/>

Diary:

Dispute

Bike Path Piping 126 0-000-000.126

Rick Kiiikvee and Jim Perry spent the shift installing the 4" CA line along the bikepath at PP 16 working east.

☐

Dave Law assisted as general foreman.



Daily Diary Report by Bid Item

Job Name: 04-0120F4 Inspector Name: Feather, Bernard Diary #: 453 Date: 06-May-2013 Monday

CCO-045 Bid Item: 002 0-IPP-EFA.045 Installation & Handling of Painted Pipe FA
CERTIFIED COATINGS COMPANY

Diary:

Dispute

DIP Painting 002 0-IPP-EFA.045

CCC submitted an extra work request for the painting of several sections of ductile iron pipe. This request was reject because it was repair of work that was painted on 5/4/2013, but not protected and which was damaged.

