

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 22-Nov-14

Time 11:05 AM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 550 Const Calendar Day: 336 Date: 06-May-2013 Monday

Inspector Name: Wright, Doug Title: Transportation Engineer

Inspection Type: Intermittent

Shift Hours: 07:00 AM 04:00 PM Break: 00:30 Over Time: 00:00

Federal ID:

Location:

Reviewer: Schmitt, Alex

Approved Date:

Status: Submit

**04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge****Weather**

Temperature	7 AM	12 PM	4 PM
Precipitation			Condition

Working Day ☒ If no, explain:**Diary:**

Dispute

Split Collars

Overview of Cable work today:

The following work was ongoing today on the Cable:

- Painting of main Cable & suspender brackets
- Installing the last of the split collars
- Bolting of suspender bracket top closure plates

Today I was inspecting Mike Draper's crew on installing the last of the split collars at PP 48S, & bolting of split collars & suspender bracket closure plates at PP 48S.

- At 07:00, I arrived at the pier-7 office.
- From 07:00 until 08:00, I did misc office work; including making sure the A354 rod inspection sheets are in order, & checking email.
- From 08:00 until 08:20, I attended the weekly RE update meeting.
- At 08:30, I arrived on the bridge.
- From 08:30 until 10:00, I was inspecting the bolting of the split collars & top closure plates at PP 48S.
- From 10:00 until 11:30, I did general punch-list inspection around the bridge.
- From 11:30 until 12:15, I witnessed torque verification of the bolts at PP 48S. All of the bolts met minimum inspection torque.
- From 12:15 until 12:45, lunch.
- From 12:25 until 13:30, I did a walk-through of the bridge to check for any work on the Cable. None was ongoing other than painting. - Mike's crew had switched to installing OBG barrier cover plates.
- At 13:30, I left the bridge.
- From 13:45 until 16:00, I checked email, wrote my diary for the day, & backed up all of the files on my computer.

04-0120F4 Bid Item: 067 C-SUS-SCC.067 Install Suspender Clamps, Separators, Collars

AMERICAN BRIDGE/FLUOR, A JV

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	APP	JONATHAN CANITES	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	AARON DAVID	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	RICHARD DAMBOISE	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	MICHAEL DRAPER	8.00	2.00	0.00	10.00		<input type="checkbox"/>



Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name Wright, Doug

Diary #: 550

Date: 06-May-2013 Monday

--

