



## SAS Superstructure

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 22-Nov-14

Time 10:38 AM

### Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 155 Const Calendar Day: 337 Date: 07-May-2013 Tuesday

Inspector Name: Woo, Laraine Title: Transportation Engineer

Inspection Type: Intermittent

Shift Hours: 07:00 AM 05:30 PM Break: 00:30 Over Time: 02:00

Federal ID:

Location:

Reviewer: Soheilifard, Saman Approved Date: Status: Submit

04-0120F4  
04-SF-80-13.2/13.9  
Self-Anchored  
Suspension Bridge

#### Weather

Temperature 7 AM

12 PM

4PM

Precipitation

Condition -clear, light wind, mild

Working Day ☒ If no, explain:

#### Diary:

Dispute

##### Paint Cable System

May 7, 2013

Weather -clear, light wind, mild



Painting Cable System – Suspender Bracket W-Line

1.PP22 to PP32 - Painters started prepping, wrapping ropes and sockets, for painting SB after lunch. Painters finished wrapping pp22 to pp30 and pp32 was not done by the end of work shift.

#### Status

PPCleaningZinc 1st coatZinc 2nd coatPegalinkBG NoxydeGG NoxydeDTM

104-29-13In progress5-1-135-2-135-3-13done

124-29-134-29-135-1-135-2-135-3-13done

144-29-134-29-135-1-135-2-135-3-13done

164-29-134-29-135-1-135-2-135-3-13done

184-29-134-29-135-1-135-2-135-3-13done

204-29-134-29-135-1-135-2-135-3-13done

22

24

26

28

30

32

34

36

38

40

Painting Structure Steel – Suspender Bracket W-Line

1.Potential CCO work - Painters (the full crew) started prepping, solvent clean and abrasion, this morning



## Daily Diary Report by Bid Item

**Job Name:** 04-0120F4    **Inspector Name** Woo, Laraine    **Diary #:** 155    **Date:** 07-May-2013    **Tuesday**

from 0700 to 1100, pp10 to pp20. The entire SB was prepped for cleanliness including the damage and rusty areas. QA and QC inspected the cleanliness at 1100 and approved to apply interline 979. 2.4 painters (Ron Morgan, Manuel Barrios, Dan Felix and Rick Reed) started applying interline 979 at 1100. Painters finished pp10 to pp20 at 1645.

### Status

PPCleaningZinc Primer200 HS 979 (split collar/top plate)979 (SB top flange)979 (SB)

104-26-134-30-13/5-1-135-1-135-3-135-7-13  
 124-22-134-22-134-30-13/5-1-135-1-135-3-135-7-13  
 144-22-134-23-134-30-13/5-1-135-1-135-3-135-7-13  
 164-22-134-23-134-30-13/5-1-135-1-135-3-135-7-13  
 184-22-134-23-134-30-13/5-1-135-1-135-3-135-7-13  
 204-23-134-23-134-30-13/5-1-135-1-135-3-135-7-13  
 224-23-134-23-135-2-135-3-135-3-13  
 244-23-134-23-135-2-135-3-135-3-13  
 264-23-134-23-135-2-135-3-135-3-13  
 284-23-134-23-135-2-135-3-135-3-13  
 304-23-134-24-135-2-135-3-135-3-13  
 324-23-134-24-135-2-135-3-135-6-13  
 344-24-134-24-135-3-135-3-135-6-13  
 364-25-135-3-13  
 384-25-135-3-13  
 404-25-135-3-13  
 444-25-13  
 464-25-13

Painters moved to the E-line to work on cleaning and painting the SB from pp10 to pp40. See Mahmoud and Saman's diary for potential CCO work.

### Labor

(0700 to 1730 – 10 hours)

Billy Paderatz, Sage Ray, Dan Felix, Nick Reed, Billy Gatewood, Kenny Burman, Genier Valdez, Joel Costa, Manuel Barrios

Laraine's Hour – 2 hours OT - 0700 to 1800 (field 0800 to 1730)

**04-0120F4    Bid Item: 067    C-PWS-116.067    Install & Adjust PWS 116-120**  
 AMERICAN BRIDGE/FLUOR, A JV

**04-0120F4    Bid Item: 081    0-000-000.081    CLEAN AND PAINT CABLE SYSTEM**  
 AMERICAN BRIDGE/FLUOR, A JV

### Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
<b>Contractor:</b> AMERICAN BRIDGE/FLUOR, A JV								
Painter		LUIS PANYAQUA	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Painter		ALBERT SERRANO	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Painter		GENIER VALDEZ	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Painter		DAN FELIX	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Painter		BILL GATEWOOD	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Painter		BILL PADERATZ	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Painter		CARLOS ESPARZA	0.00	0.00	0.00	0.00		<input type="checkbox"/>



## Daily Diary Report by Bid Item

**Job Name:** 04-0120F4    **Inspector Name** Woo, Laraine    **Diary #:** 155    **Date:** 07-May-2013    **Tuesday**

Painter		RAFAEL SERRANO	0.00	0.00	0.00	0.00	<input type="checkbox"/>
Painter		MANUEL BARRIOS	8.00	2.00	0.00	10.00	<input type="checkbox"/>
Painter		RICARDO MALAGON	0.00	0.00	0.00	0.00	<input type="checkbox"/>
Painter		EDILBERTO LEON	0.00	0.00	0.00	0.00	<input type="checkbox"/>
Painter		LEON CIRNEY	0.00	0.00	0.00	0.00	<input type="checkbox"/>
Painter		RON MORGAN	8.00	2.00	0.00	10.00	<input type="checkbox"/>
Painter		RICHARD SALCIDO	0.00	0.00	0.00	0.00	<input type="checkbox"/>
Painter		BRANDON GAYA	0.00	0.00	0.00	0.00	<input type="checkbox"/>
Painter		SAGE RAY	8.00	2.00	0.00	10.00	<input type="checkbox"/>
Painter		JORGE DIEGA	0.00	0.00	0.00	0.00	<input type="checkbox"/>
Painter		DANIEL DURAN	0.00	0.00	0.00	0.00	<input type="checkbox"/>
Painter		CHRIS MAZZA	0.00	0.00	0.00	0.00	<input type="checkbox"/>
Painter		RON BUBB	0.00	0.00	0.00	0.00	<input type="checkbox"/>
Painter		JOEL COSTA	8.00	2.00	0.00	10.00	<input type="checkbox"/>
Painter		HERNANDEZ IGNACIO	0.00	0.00	0.00	0.00	<input type="checkbox"/>
Painter		KENNY BURMAN	8.00	2.00	0.00	10.00	<input type="checkbox"/>
Painter		ISAAC GALICIA	0.00	0.00	0.00	0.00	<input type="checkbox"/>
Painter		VICTOR RUIZ	0.00	0.00	0.00	0.00	<input type="checkbox"/>
Painter		HECTOR GUTIERREZ	0.00	0.00	0.00	0.00	<input type="checkbox"/>
Painter		JUAN CARLOS SALAZAR	0.00	0.00	0.00	0.00	<input type="checkbox"/>
Ironworker	JNM	CASEY LUX	0.00	0.00	0.00	0.00	<input type="checkbox"/>
Painter		JUAN JIMENEZ	0.00	0.00	0.00	0.00	<input type="checkbox"/>
Ironworker	JNM	RYAN EVANCHIK	0.00	0.00	0.00	0.00	<input type="checkbox"/>
Painter		MARCO ODUNO	0.00	0.00	0.00	0.00	<input type="checkbox"/>
Painter		RICARDO PERSILLA	0.00	0.00	0.00	0.00	<input type="checkbox"/>
Painter		FERNANDEZ GONZALES	0.00	0.00	0.00	0.00	<input type="checkbox"/>
Painter		GARY MARTIN	0.00	0.00	0.00	0.00	<input type="checkbox"/>
Painter		ARTURO VALENCIA	0.00	0.00	0.00	0.00	<input type="checkbox"/>
Painter		NICK REED	8.00	2.00	0.00	10.00	<input type="checkbox"/>
Painter		FRANCISCO SERRANO	0.00	0.00	0.00	0.00	<input type="checkbox"/>
Painter		THOMAS DOSS	0.00	0.00	0.00	0.00	<input type="checkbox"/>
Painter		JUAN HERNANDEZ	0.00	0.00	0.00	0.00	<input type="checkbox"/>