

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 21-Nov-14

Time 6:08 PM

**Daily Diary Report by Bid Item**

Contract No.: 04-0120F4

Diary #: 819 Const Calendar Day: 340 Date: 10-May-2013 Friday

Inspector Name: Daouk, Sami Title:

Inspection Type: Continuous

Shift Hours: 07:00 am 03:30 pm Break: 00:30 Over Time:

Federal ID:

Location:

Reviewer: Awal, Mohammad Approved Date: 17-Sep-13 Status: Approved

**04-0120F4  
04-SF-80-13.2/13.9  
Self-Anchored  
Suspension Bridge****Weather**

Temperature 7 AM 12 PM 4PM

Precipitation Condition

Working Day ☐ If no, explain:**Diary:**

Dispute

**Tower Activities**

ABF crews came to the at 6:50 AM. Crews had to work on Electro Slag Weld repairs , work on the Favco tower crane , work on the temporary fender , & work on miscellaneous activities on the tower . They started at 7:00 AM.

Chris , Mike , & Reggie had to work on the Electro Slag Weld repairs on the shear plates between 3 & 13 meters .

Chris had to work on joint Q . Face A . Chris had to grind , clean , heat , & weld .

Mike still waiting for approval for the 2nd day to start on new location .

Reggie had to work with all crews & he had to work with the QA & QC in all areas .

Joe , William , Fritz , Andrew , Bernie , & Jessie had to work with the crews & they had to UT & MT the welds . Check Joe 's report for the welders detailed activities .

Anthony , Augie , Casey , Jacob , Jonathon , Robert , & Ryan had to work on the Favco tower crane . Crews had to lower the crane 4 - 4 meters sections .

They started on the 1st section at 7:15 AM. Crews had to remove the bolts , hook the section to the slider , & slid it out of the shaft . Crews were done at 8:10 AM.

Nicolaus had to lower the crane . Crews had to install few bolts to secure the crane . They were done at 8:30 AM.

Nicolaus had to lower the counter weight , then the section , & pick up the counter weight . He was done at 8:45 AM.

Following the same procedures as on the 1st section . Crews started on the 2nd section at 8:50 AM. They were done at 10:10 AM.

They started on the 3rd section at 10:15 AM. Crews were done at 11:40 AM. They started on the 4th section at 11:45 AM. Crews were done at 2:20 PM.

After that , crews started to prepare to disassemble the crane . They had to pull out the slider beam , work on the pulley & cable . They started at 2:30 PM.

Richard , Alex , Huang , Mardonio , & Mathew had to work on miscellaneous activities on the tower . Crews had to work inside the North & East tower shafts . They had to work on final check ups on the ladders & hand rails . They started at 7:10 AM.

In addition to that , crews had to work with the tower crane crews , add counter weight on the Essex crane , prepare to pull the elevator .



## Daily Diary Report by Bid Item

**Job Name:** 04-0120F4

**Inspector Name:** Daouk, Sami

**Diary #:** 819

**Date:** 10-May-2013 **Friday**

Pile crews had to work on miscellaneous activities on the barges & pile . Crews had to prepare to pull the piles , make more cuts , & prepare to cut the top of the piles & connector beams .

C & W Diving crews came to the site at 7:00 AM. Crews had to work on the temporary fender piles . They had to air lift around the piles in order to cut the piles below the mud level .

Kieth Hood , Armando Riverall , & David Vanderpol had to work on the South side piles .

Mark Gridlestone , Carl Collins , & Pat Dasdon had to work on the North piles . Crews had to air lift the rocks & mud from the areas between the piles & the rings . They had to prepare their gears , air hoses , & accessories . They started at 8:00 AM. Crews work for 2 hours at a time before coming out & change divers . Crews were done at 2:30 PM.

**04-0120F4      Bid Item: 053      T-L01-SPD.053      Tower Lift 01 Shear Plates and Diaphragms**
**AMERICAN BRIDGE/FLUOR, A JV**
**Labor**

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
<b>Contractor:</b> AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	JNM	MARDONIO MARTINEZ	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	APP	AUGIE SOLIS	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	JNM	CASEY LUX	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	JNM	JACOB MECHE	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	APP	JONATHON BISKNER	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Operator	OTH	NICOLAUS SHAFER	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	JNM	Robert Larue	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	JNM	RYAN EVANCHIK	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	FOR	ANTHONY COSTA	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	FOR	HUA QIANG HUANG	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Operator	JNM	JEFFREY KELLER	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	APP	MATTHEW MULLING	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	JNM	RICHARD CHOUINARD	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Piledriver	JNM	CARL HESTLY	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Piledriver	APP	JORGE LOPEZ	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Piledriver	JNM	PAUL CARROLL	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Piledriver	JNM	RICHARD HUEBERT	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Piledriver	JNM	MICHAEL CORREA	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Piledriver	APP	RICHARD YAMBAO	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	APP	Alex Blanco	0.00	0.00	0.00	0.00		<input type="checkbox"/>

**Equipment**

Equipment ID	Description	RT Hrs	OT Hrs	ST Hrs	IT Hrs	Rental Company	Remarks	Dispute
<b>Contractor:</b> AMERICAN BRIDGE/FLUOR, A JV								
2297	WELDER, 600 AMP						No	
		0.00	0.00	0.00	0.00			<input type="checkbox"/>
2294	WELDER, 600 AMP						No	
		0.00	0.00	0.00	0.00			<input type="checkbox"/>
1426	Marine, Barge, Crane Barge 1						No	
		0.00	0.00	0.00	0.00			<input type="checkbox"/>
*E0090562	TOWER CRANE						No	
		0.00	0.00	0.00	0.00			<input type="checkbox"/>