

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 22-Nov-14

Time 8:46 AM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 471 Const Calendar Day: 340 Date: 10-May-2013 Friday
Inspector Name: Feather, Bernard Title: Transportation Engineer
Inspection Type: Intermittent
Shift Hours: 08:00 am 05:00 pm Break: 01:00 Over Time:
Federal ID:
Location:
Reviewer: Shedd, Bill Approved Date: Status: Submit

04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge

Weather

Temperature 7 AM 12 PM 4PM
Precipitation Condition not recorded

Working Day ☒ If no, explain:**Diary:**

Dispute

General Comments

MEP CCO meeting 0900-1000. Track progress of FWS mechanical piping installation. Track FWS dehumidification ductwork installation. Misc MEP paperwork and write diaries.

04-0120F4 Bid Item: 123 0-000-000.123 CCSF WATER MAIN (12 NPS)

F.W. SPENCER AND SON, INC

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: F.W. SPENCER AND SON, INC								
Plumber/Pipefitter	JNM	NARCISO BIAGI	4.00	0.00	0.00	4.00		<input type="checkbox"/>
Plumber/Pipefitter	JNM	DAVID LAW	4.00	0.00	0.00	4.00		<input type="checkbox"/>

Diary:

Dispute

12" DIP installation 123 0-000-000.123

Narciso Biagi and David Law spent 4 hours installing a section of 12" DIP with thrust collar attached at the PS-12 at PP 28. They used the JLG fork in performance of this operation.

04-0120F4 Bid Item: 125 0-000-000.125 DOMESTIC WATER (2 1/2 NPS)

F.W. SPENCER AND SON, INC

Diary:

Dispute

Bike Path Piping 125 0-000-000.125

Tim Esquivel spent the shift welding utility outlets on sections of 2 1/2" DW line to be installed along the bike path.

He used a welding machine and small tools in performance of this operation.

04-0120F4 Bid Item: 126 0-000-000.126 COMPRESS AIR (4 NPS)

F.W. SPENCER AND SON, INC

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: F.W. SPENCER AND SON, INC								
Plumber/Pipefitter	JNM	DAVID LAW	4.00	0.00	0.00	4.00		<input type="checkbox"/>
Plumber/Pipefitter	FOR	PAUL KING	4.00	0.00	0.00	4.00		<input type="checkbox"/>



Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name Feather, Bernard

Diary #: 471

Date: 10-May-2013 Friday

Diary:

Dispute

Bike Path Piping 126 0-000-000.126

Following the installation of the 12" DIP, Dave Law and Narciso Biagi used the JLG fork to install sections of 4" CA line along the bike path.

☐

04-0120F4 Bid Item: 128 0-000-000.128 DEHUMIDIFIER SYSTEM

F.W. SPENCER AND SON, INC

Diary:

Dispute

Dehumidification System 128 0-000-000.128

Steve Gwizdak, Steve Mosley, Craig Perry, Mark Yip, and Ignacio Aranda spent 4 hours in the east anchorage, EB splay chamber, installing dehumidification ductwork.

☐

CCO-187 Bid Item: 001 0-MSI-EFA.187 MEP/Structural Interferences

F.W. SPENCER AND SON, INC

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks
Contractor: F.W. SPENCER AND SON, INC							
Welder	JNM	RICHARD KIIKVEE	4.00	0.00	0.00	4.00	

Dispute

☐

Diary:

Dispute

Bike Path Piping 001 0-MSI-EFA.187

Rick Kiikvee spent 4 hours modifying the PS-7 at 28 per the direction given in Rfi 2480R08. Jim Perry assisted.

☐

They used a welding machine and small tools in performance of this operation.