

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 21-Nov-14

Time 6:07 PM

**Daily Diary Report by Bid Item**

Contract No.: 04-0120F4

Diary #: 822 Const Calendar Day: 344 Date: 14-May-2013 Tuesday

Inspector Name: Daouk, Sami Title:

Inspection Type: Continuous

Shift Hours: 07:00 am 03:30 pm Break: 00:30 Over Time:

Federal ID:

Location:

Reviewer: Awal, Mohammad Approved Date: 19-Sep-13 Status: Approved

**04-0120F4  
04-SF-80-13.2/13.9  
Self-Anchored  
Suspension Bridge****Weather**

Temperature 7 AM 12 PM 4PM

Precipitation Condition

Working Day ☐ If no, explain:**Diary:**

Dispute

**Tower Activities**

ABF crews came to the site at 6:50 AM. Crews had to work on the erection tower, work on the Electro Slag Weld repairs, work on miscellaneous activities, & work on the temporary piles. They started at 7:00 AM.

Chris, Mike, & Reggie had to work on the Electro Slag Weld repairs on the shear plates between 3 & 13 meters.

Chris had to work on joint Q. Face B. Chris had to grind, clean, heat, & weld.

Mike still waiting for approval for the 4th day to start on new location.

Reggie had to work with all crews & he had to work with the QA & QC in all areas.

Joe, William, Bernie, & Jessie had to work with the crews & they had to UT & MT the welds. Check Joe's report for the welders detailed activities.

Anthony, Augie, Casey, Jacob, Jonathon, Robert, & Ryan had to work on the Favco shaft. Crews had to disassemble the last 6 - 4 meter sections of the Favco tower shaft, remove the collar, cantilever platform, tie back beams, & kickers.

Crews had to remove the shims between the shaft & the collar, cut the bumper plates, & fly them out of the site.

In addition to that, crews had to hook the crane to the shaft remove the bolts from the 3rd section of the shaft to fly 3 sections out of the site & disassemble them on the deck. They started at 7:10 AM.

Richard, Alex, Jose, Mardonio, & Mathew had to work on the erection tower. Crews had to disassemble the K trusses, West vertical, & East corners between 81 & 67 meters. They started at 7:10 AM.

In addition to that, crews had to prepare the lower section of the erection tower to be disassembled. They had to remove the bolts on the South connections. They started at 7:15 AM.

Huang had to work on the West tower shaft. He had to work on the elevator remaining brackets. Huang had to grind the welds, & clean the surface. He had to prepare his tools, equipments, & reroute the power line. He started to grind at 7:30 AM.

Pile driver crews had to work on the temporary piles. They had to prepare the remaining of the platforms on the North & South sides to be cut & pulled out of the site.



## Daily Diary Report by Bid Item

**Job Name:** 04-0120F4

**Inspector Name:** Daouk, Sami

**Diary #:** 822

**Date:** 14-May-2013 Tuesday

In addition to that , crews had to work with the divers on the temporary piles . They had to hook the crane to the pile . They were done at 8:00 AM.

C & W divers had to work on the temporary piles . Keith , Armando , & David had to work on the South side . Pat , Mark , & Merle had to work on the North side .

South side crews had to work on the same pile for the 2nd day . Crews had to cut the pile for the 4th time .

The 1st diver had to put his gear on & lower his cutting equipments . He went into the water at 8:30 AM.

North side divers had to air lift the 2nd pile . The 1st diver went into the water at 7:45 AM.

In the morning , I had to load the concrete test cylinders & deliver them to Sacramento Translab . I left at 10:30 AM. I was back at 3:00 PM. Thai Lin had to cover the tower activities after 10:00 AM.

**04-0120F4 Bid Item: 053 T-L01-SPD.053 Tower Lift 01 Shear Plates and Diaphragms**
**AMERICAN BRIDGE/FLUOR, A JV**

### Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
<b>Contractor:</b> AMERICAN BRIDGE/FLUOR, A JV								
Piledriver	APP	JORGE LOPEZ	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	APP	AUGIE SOLIS	8.00	4.00	0.00	12.00		<input type="checkbox"/>
Ironworker	JNM	CASEY LUX	8.00	4.00	0.00	12.00		<input type="checkbox"/>
Ironworker	JNM	JACOB MECHE	8.00	4.00	0.00	12.00		<input type="checkbox"/>
Ironworker	APP	JONATHON BISKNER	8.00	4.00	0.00	12.00		<input type="checkbox"/>
Ironworker	JNM	Robert Larue	8.00	4.00	0.00	12.00		<input type="checkbox"/>
Ironworker	JNM	RYAN EVANCHIK	8.00	4.00	0.00	12.00		<input type="checkbox"/>
Ironworker	APP	Alex Blanco	8.00	4.00	0.00	12.00		<input type="checkbox"/>
Ironworker	FOR	HUA QIANG HUANG	8.00	4.00	0.00	12.00		<input type="checkbox"/>
Ironworker	JNM	MARDONIO MARTINEZ	8.00	4.00	0.00	12.00		<input type="checkbox"/>
Ironworker	APP	MATTHEW MULLING	8.00	4.00	0.00	12.00		<input type="checkbox"/>
Ironworker	FOR	ANTHONY COSTA	8.00	4.00	0.00	12.00		<input type="checkbox"/>
Piledriver	JNM	CARL HESTLY	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	MICHAEL JIMENEZ	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Piledriver	JNM	PAUL CARROLL	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Piledriver	JNM	RICHARD HUEBERT	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Piledriver	JNM	MICHAEL CORREA	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Piledriver	APP	RICHARD YAMBAO	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Operator	JNM	JEFFREY SCOTT	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Operator	JNM	NEIL CALDWELL	8.00	4.00	0.00	12.00		<input type="checkbox"/>
Operator	OTH	NICOLAUS SHAFER	8.00	4.00	0.00	12.00		<input type="checkbox"/>
Operator	OTH	WILLIAM ALGER	8.00	4.00	0.00	12.00		<input type="checkbox"/>
Ironworker	JNM	Jose ALFARO	8.00	4.00	0.00	12.00		<input type="checkbox"/>
Ironworker	JNM	CHRISTOPHER BRUCE	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	RICHARD CHOUINARD	8.00	4.00	0.00	12.00		<input type="checkbox"/>

### Equipment

Equipment ID	Description	RT Hrs	OT Hrs	ST Hrs	IT Hrs	Rental Company	Remarks	Dispute
<b>Contractor:</b> AMERICAN BRIDGE/FLUOR, A JV								
002218	HYDRAULIC PERSONNEL LIFTS & AERIAL WORK PLATFORMS	8.00	2.00	0.00	0.00	No		<input type="checkbox"/>
002061	HYDRAULIC PERSONNEL LIFTS & AERIAL WORK PLATFORMS	8.00	2.00	0.00	0.00	No		<input type="checkbox"/>
002006	Equipment, Crane, Manitowoc 4100 Series 2	8.00	2.00	0.00	0.00	No		<input type="checkbox"/>
002321	Equipment, Crane, 90 Ton Rough Terrain	8.00	2.00	0.00	0.00	No		<input type="checkbox"/>



## Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name: Daouk, Sami

Diary #: 822

Date: 14-May-2013 Tuesday

1426	Marine, Barge, Crane Barge 1	8.00	2.00	0.00	0.00	No	<input type="checkbox"/>
2297	WELDER, 600 AMP	0.00	0.00	0.00	0.00	No	<input type="checkbox"/>
2294	WELDER, 600 AMP	8.00	2.00	0.00	0.00	No	<input type="checkbox"/>