

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 21-Nov-14

Time 6:07 PM

**Daily Diary Report by Bid Item**

Contract No.: 04-0120F4

Diary #: 823 Const Calendar Day: 345 Date: 15-May-2013 Wednesday

Inspector Name: Daouk, Sami Title:

Inspection Type: Continuous

Shift Hours: 07:00 am 03:30 pm Break: 00:30 Over Time:

Federal ID:

Location:

Reviewer: Awal, Mohammad Approved Date: 19-Sep-13 Status: Approved

**04-0120F4  
04-SF-80-13.2/13.9  
Self-Anchored  
Suspension Bridge****Weather**

Temperature 7 AM 12 PM 4PM

Precipitation Condition

Working Day ☐ If no, explain:**Diary:**

Dispute

**Tower Activities**

ABF crews came to the site at 6:50 AM. Crews had to work on the erection tower, work on the Electro Slag Weld repairs, & work on the temporary piles. They started at 7:00 AM.

Chris & Mike had to work on the Electro Slag Weld repairs on the shear plates between 3 & 13 meters.

Chris had to work on joint F. Face A. Chris had to excavate the weld by Carbo - Arking

Mike had to work on joint V. Face A. He had to excavate the weld by Carbo - Arking.

Crews could not excavate after the pile drivers disconnected their air lines

Joe, William, Bernie, & Jessie had to work with the crews & they had to UT & MT the welds. Check Joe's report for the welders detailed activities.

Anthony, Augie, Casey, Jacob, Jonathon, Robert, & Ryan had to work on the erection tower on the North side between 81 & 48 meters. Crews had to cut the K truss into 3 sections, fly out of the site, & set the sections on the flat bed. They started at 7:10 AM. Crews were done at 9:10 AM.

After that, crews had to cut the West K into 3 sections, remove the North West vertical & the North East corner assembly. They started at 9:15 AM. Crews were done at 12:30 AM.

Then, crews had to work on the erection tower between 53 & 67. Following the same procedures as on the previous section. Crews started at 1:00 PM. They were done on the North K truss, West vertical, & North East corner at 2:00 PM.

Richard, Alex, Justin, & Mathew had to work on the erection tower. Ryan joined them at 9:00 AM. Crews had to prepare to remove the erection tower between 67 & 48 meters. They had to remove the bolts on the connections leaving few bolts to secure the members, work on house keeping, & work on the platform blue iron between 53 & 65 meters.

Pile drivers crews had to work on the North side piles & platform. The tug boats mobilized the barge & the crane to the North side at 8:10 AM. Crews had to cut & pull out of the site the plywood panels, conex, existing materials, & set them on the barge. Crews had to fly their tools & equipments, & set them on the pile connector plate. They started at 10:30 AM.

In addition to that, crews had to cut the pipes, I beams, & plates to run the shackles & pull them out of the site



## Daily Diary Report by Bid Item

**Job Name:** 04-0120F4    **Inspector Name:** Daouk, Sami    **Diary #:** 823    **Date:** 15-May-2013    **Wednesday**

C & W Diving crews & barge came to the site at 10:00 AM. Crews had to work on the temporary piles on the South side . Crews had to prepare their tools & equipments . The 1st diver had to put his gear on . He went into the water at 11:30 AM. He had to excavate around the East piles . The 2nd diver went into the water at 1:30 PM.Armando , Keith , Mark , Pat , & Merle were on the site .

In the office , I had to work on my report . I was done at 3:30 PM. Thai Lin had to cover the tower activities after 2:30 PM.

**04-0120F4    Bid Item: 053    T-L01-SPD.053    Tower Lift 01 Shear Plates and Diaphragms**  
**AMERICAN BRIDGE/FLUOR, A JV**

### Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
<b>Contractor:</b> AMERICAN BRIDGE/FLUOR, A JV								
Piledriver	JNM	CARL HESTLY	8.00	4.00	0.00	12.00		<input type="checkbox"/>
Ironworker	APP	AUGIE SOLIS	8.00	4.00	0.00	12.00		<input type="checkbox"/>
Ironworker	JNM	CASEY LUX	8.00	4.00	0.00	12.00		<input type="checkbox"/>
Ironworker	JNM	JACOB MECHE	8.00	4.00	0.00	12.00		<input type="checkbox"/>
Ironworker	APP	JONATHON BISKNER	8.00	4.00	0.00	12.00		<input type="checkbox"/>
Ironworker	JNM	Robert Larue	8.00	4.00	0.00	12.00		<input type="checkbox"/>
Ironworker	JNM	RYAN EVANCHIK	8.00	4.00	0.00	12.00		<input type="checkbox"/>
Ironworker	APP	Alex Blanco	8.00	4.00	0.00	12.00		<input type="checkbox"/>
Ironworker	FOR	HUA QIANG HUANG	8.00	4.00	0.00	12.00		<input type="checkbox"/>
Ironworker	JNM	MARDONIO MARTINEZ	8.00	4.00	0.00	12.00		<input type="checkbox"/>
Ironworker	FOR	ANTHONY COSTA	8.00	4.00	0.00	12.00		<input type="checkbox"/>
Ironworker	JNM	RICHARD CHOUINARD	8.00	4.00	0.00	12.00		<input type="checkbox"/>
Ironworker	JNM	MICHAEL JIMENEZ	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Piledriver	APP	JORGE LOPEZ	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Piledriver	JNM	PAUL CARROLL	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Piledriver	JNM	RICHARD HUEBERT	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Piledriver	JNM	MICHAEL CORREA	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Piledriver	APP	RICHARD YAMBAO	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Operator	JNM	JEFFREY SCOTT	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Operator	JNM	NEIL CALDWELL	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Operator	OTH	WILLIAM ALGER	8.00	4.00	0.00	12.00		<input type="checkbox"/>
Ironworker	JNM	CHRISTOPHER BRUCE	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	APP	MATTHEW MULLING	8.00	4.00	0.00	12.00		<input type="checkbox"/>

### Equipment

Equipment ID	Description	RT Hrs	OT Hrs	ST Hrs	IT Hrs	Rental Company	Remarks	Dispute
<b>Contractor:</b> AMERICAN BRIDGE/FLUOR, A JV								
002218	HYDRAULIC PERSONNEL LIFTS & AERIAL WORK PLATFORMS	8.00	4.00	0.00	0.00	No		<input type="checkbox"/>
002061	HYDRAULIC PERSONNEL LIFTS & AERIAL WORK PLATFORMS	8.00	4.00	0.00	0.00	No		<input type="checkbox"/>
002006	Equipment, Crane, Manitowoc 4100 Series 2	8.00	4.00	0.00	0.00	No		<input type="checkbox"/>
1426	Marine, Barge, Crane Barge 1	8.00	0.00	0.00	0.00	No		<input type="checkbox"/>
2297	WELDER, 600 AMP	0.00	0.00	0.00	0.00	No		<input type="checkbox"/>
2294	WELDER, 600 AMP	0.00	0.00	0.00	0.00	No		<input type="checkbox"/>