

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 22-Nov-14

Time 11:04 AM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 560 Const Calendar Day: 350 Date: 20-May-2013 Monday

Inspector Name: Wright, Doug Title: Transportation Engineer

Inspection Type: Intermittent

Shift Hours: 07:00 AM 06:00 PM Break: 00:30 Over Time: 02:00

Federal ID:

Location:

Reviewer: Schmitt, Alex

Approved Date:

Status: Submit

**04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge****Weather**

Temperature	7 AM	12 PM	4 PM
Precipitation			Condition

Working Day ☒ If no, explain:**Diary:**

Dispute

Cable Shrouds

Overview of Cable work today:

The following work was ongoing today on the Cable:

- Painting of main Cable & suspender brackets
- Starting to install the Cable shrouds at the East saddles

Today I was inspecting the installation of the Cable shrouds at the East saddles.

- At 07:00, I arrived at the pier-7 office.
- From 07:00 until 08:00, I did misc office work, including checking email.
- From 08:00 until 09:15, I attended the weekly RE update meeting.
- At 09:45, I arrived on the bridge.
- From 09:45 until 10:30, I did a walk-through of the bridge to check for any work on the Cable. None was ongoing other than painting.
- At 11:30, the Cable shrouds for the East saddles arrived on site. I did an inspection of the components.
- From 12:00 until 12:30, lunch.
- From 12:30 until the end of the shift, I was doing inspection at the East saddle shroud areas. The protective plywood covers over the main Cable were removed, & the bridge wire was cleaned. I inspected the bridge wire for any galvanizing damage that may need paint repairs.
- At 17:00, I left the bridge.
- From 17:15 until 18:00, I wrote my diary for the day & checked email.

04-0120F4 Bid Item: 067 C-PWS-SEW.067 Install Cable Shrouds East of W2

AMERICAN BRIDGE/FLUOR, A JV

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	FOR	MATTHEW CHAMBERLAIN	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	FOR	JAMES STURGEON	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Semi-Skilled Laborer	FOR	GUILLERMO LIMON	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Semi-Skilled Laborer	APP	VICTOR HERNANDEZ	8.00	2.00	0.00	10.00		<input type="checkbox"/>

