

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 22-Nov-14

Time 11:04 AM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 562 Const Calendar Day: 352 Date: 22-May-2013 Wednesday

Inspector Name: Wright, Doug Title: Transportation Engineer

Inspection Type: Continuous

Shift Hours: 07:00 AM 06:00 PM Break: 00:30 Over Time: 02:00

Federal ID:

Location:

Reviewer: Schmitt, Alex

Approved Date:

Status: Submit

**04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge****Weather**

Temperature	7 AM	12 PM	4 PM
Precipitation			
Condition			

Working Day ☒ If no, explain:**Diary:**

Dispute

Cable Shrouds

Overview of Cable work today:

The following work was ongoing today on the Cable:

- Painting of main Cable & suspender brackets
- Installing the Cable shrouds at the East saddles

Today I was inspecting the installation of the Cable shrouds at the East saddles.

- At 07:00, I arrived at the pier-7 office.
 - At 07:20, I arrived on the bridge.
 - Throughout the entire shift, I was inspecting the installation of the Cable shrouds at the East saddles.
- See below for details of the work performed.

Shroud installation at the East saddle on eastbound bridge

- The welding on the housing plates was completed yesterday. The weld areas were painted with a zinc rich primer.
- The housing was installed & pinned in place.
- The tensioning of the housing plate bolts was started.

Shroud installation at the East saddle on westbound bridge

- The welding on the housing plates was completed & MT tested by METS inspector Joselito Lizardo. These weld areas were then painted with a zinc rich primer.
- The tensioning of the housing plate bolts was started.
- The seal assembly was pinned in place against the saddle housing.
- The locations for the holes in the seal assembly were transferred to the housing plates.
- Match drilling of the housing plates was started. - Note: they covered the main Cable with protective plastic to keep the drill shavings out of the main Cable wires.
- The lower half of the shroud was placed on the platform under the Cable to be final installed later.

- At 17:15, I left the bridge.
- From 17:30 until 18:00, I wrote my diary for the day & checked email.

04-0120F4 Bid Item: 067 C-PWS-SEW.067 Install Cable Shrouds East of W2

AMERICAN BRIDGE/FLUOR, A JV

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
-------	-------	------	--------	--------	--------	-------	---------	---------

Contractor: AMERICAN BRIDGE/FLUOR, A JV



ddrRptbyBidItem

Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name Wright, Doug

Diary #: 562

Date: 22-May-2013 **Wednesday**

Ironworker	APP	JARED GARRETT	8.00	2.00	0.00	10.00	<input type="checkbox"/>
Ironworker	APP	ROBERT MARTELL	8.00	2.00	0.00	10.00	<input type="checkbox"/>
Ironworker	FOR	MATTHEW CHAMBERLAIN	8.00	2.00	0.00	10.00	<input type="checkbox"/>
Ironworker	FOR	JAMES STURGEON	8.00	2.00	0.00	10.00	<input type="checkbox"/>