

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 22-Nov-14

Time 10:24 AM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 324 Const Calendar Day: 353 Date: 23-May-2013 Thursday

Inspector Name: Wolcott, Brian Title:

Inspection Type: Intermittent

Shift Hours: 07:00 am 07:30 pm Break: Over Time: 04:00

Federal ID:

Location:

Reviewer: Schram, Darryl Approved Date: Status: Submit

**04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge****Weather****Temperature** 7 AM 50 - 60 12 PM 60 - 70 4PM 50 - 60**Precipitation** **Condition**Working Day ☒ If no, explain:**Diary:**

Dispute

General Comments

Under CCO 327, ABF laid out shear key cutouts and concrete coring locations. Crews loaded material from Pier 7 to E2. Also, assisted in installing E2 repair access. See ABF EXTRA WORK BILL 12020 for details.

ABF labor under CCO 327:

Adam Reeve-ABF Engineer-5 HR

Dana Hangen-Safety-3 HR

OE-David Adams-CCOP on E2 fix-8 HR ST-2 HR OT

2-SYA on E2 fix:

OE-BONNICI-8 HR ST-1 HR OT, ZBYCZIK-8 HR OT-0.5 HR OT

IRNW-Scott Smith-IWSS-2 HR ST-1 HR OT

4-IWS on loading barge:

IRNW-RUSSELL-4 HR ST, IRNW-LAUVAO-4 HR ST, IRNW-OSBURN-4 HR ST, IRNW-ROTHMAN-4 HR ST

5-IWS on E2 Access Install:

IRNW-BISKNER-5 HR ST, IRNAP-CHAMBERLAIN-5 HR ST, IRNAP-DUSKIN-5 HR ST, IRNW-JACKS-5 HR ST

OEJ2-TAYLOR-on E2 Access Install-7 HR ST-2 HR OT-2.5 HR DT

ABF Equipment under CCO 327:

Radios-16ea.

TRUCK-supt-000424-3hr

TRUCK-engr-000772-5hr

TRUCK-safety-3HR

TRUCK-survey-002417-8 HR ST-2.5 HR OT

TRUCK-SURVEY-000061-8HR

Extendable forklift-3hr

HCESP-002154-60 Ton Hydro crane-8 HR ST-3 HR OT

ENGSV-000431-Leica Total Station-8 HR ST-0.5 HR OT



Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name Wolcott, Brian

Diary #: 324

Date: 23-May-2013 Thursday

ENGSV-000439-Leica Level-8 HR ST-0.5 HR OT
FKLFT-002307-3 HR ST
Crew boats-7.25hr
Tug boats-5.5hr
FUEL FOR BOATS-1 HR

Further, ABF installed shims around the temporary bearings under CCO 320. See ABF EXTRA WORK BILL 12022 for details.

ABF labor under CCO 320:

5-IWS on shim bearings:
IRNW-BISKNER-3 HR ST, IRNAP-CHAMBERLAIN-3 HR ST, IRNAP-DUSKIN-3 HR ST, IRNW-JACKS-3 HR ST, IRNW-B.SMITH-3 HR ST

OEJ2-Richard Taylor on shim bearings-1 HR ST
Adam Reeve-ABF Engr- 3HR

ABF Equipment under CCO 320:
Radios-7ea.
Truck Engr-3hr
60 Ton Hydro-1hr
chainfalls-3hr
portapowe jacks-3hr

ABF pulled out rods at E2 from shear keys and bearings under CCO314. See ABF invoice 12023 for details.

ABF Labor under CCO 314:

Adam Reeve-ABF Engr-4 HR ST

5-IWS on pulling rods:
IRNW-BISKNER-2 HR OT-2.5 HR DT, IRNAP-CHAMBERLAIN-2 HR OT-2.5 HR DT, IRNAP-DUSKIN-2 HR OT-2.5 HR DT, IRNW-JACKS-2 HR OT-2.5 HR DT, IRNW-B.SMITH-2 HR OT-2.5 HR DT

ABF Equipment under CCO 314:
Radios-6ea.
Chainfalls-4hr
airtugger-4hr
bolttight and pump-2hr
TRUCK-engr-4hr ST

In addition, I noticed ABF had 5-laborers working on pulling plastic, Guillermo Limon-FM, Jorge Campos were present.

Penhall Company was working on the cord rail, super Kenny, FM-Mike Bernhardt, and 8-labor were present. 3-cutting trucks were noticed: (023-0934, B-54)(023-0963, B55)(023-0882, B-1)

Conco continued chipping and platform install for 10 hrs. 7 laborers and 6 carpenters.