

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 21-Nov-14

Time 6:06 PM

**Daily Diary Report by Bid Item**

Contract No.: 04-0120F4

Diary #: 831 Const Calendar Day: 354 Date: 24-May-2013 Friday

Inspector Name: Daouk, Sami Title:

Inspection Type: Continuous

Shift Hours: 07:00 am 05:30 pm Break: 00:30 Over Time: 02:00

Federal ID:

Location:

Reviewer: Awal, Mohammad Approved Date: 19-Sep-13 Status: Approved

**04-0120F4  
04-SF-80-13.2/13.9  
Self-Anchored  
Suspension Bridge****Weather**

Temperature 7 AM 12 PM 4PM

Precipitation Condition

Working Day ☐ If no, explain:**Diary:**

Dispute

**tower Activites**

ABF crews came to the site at 6:50 AM. Crews had to work on the façade at 47 meters , work on the temporary piles . They started at 7:00 AM.

Richard , Alex , Jacob , Pablo , & Mathew had to work on miscellaneous activities on the tower .

Alex & Jacob had to work on the barricade frame at 143 meters . Crews had to adjust the frame , but the frame did not fit properly . The side brackets have to be modified . Crews came down to the deck at 12:00 PM.

In the afternoon , Alex & Jacob had to work on house keeping on the tower . They were done at 3:30 PM.

Then , crews continued to stab the bolts on the façade top plates . They were done at 5:00 PM. Crews had to wrap up their tools & equipments . They left at 5:15 PM.

Richard , Pablo , & Mathew had to fly & set the barricade brackets on the top of the façade boxes at 18 , 23 , 28 , 33 , 38 , 43 , & 48 .

In addition to that , crews had to work with Alex & Jacob . They had to send tools , & materials to the top crews using the winch , stab the bolts on the top plates for the North & West facades .

In the afternoon , crews had to set the grating for the permanent platform & install the clips , Crews were done at 3:10 PM. They had to wrap up their tools & equipments. Crews left at 3:20 PM

Richard Y , Jorge , Karl , Paul , & Richard H had to work on the temporary piles . Crews started on the South side of the footing box . They had to remove the over cross beam from the top of the footing box to the pile in the bay , cut & remove the top of the 2 pile assembly on the South West corner .

Crews started on the over cross beam 1st . They had to hook the crane , cut the bolts on the top of the pile on the footing box , fly , & set it on the barge . They started at 7:30 AM. Crews were done at 8:35 AM. They started on the pile assembly at 8:40 AM. Crews were done at 9:50 AM.

The tug boats had to mobilize the crane & the barge North of the footing box on the West side . The crane & the barge were on the North West side at 10:00 AM.

After that , crews had to work on the North side over cross beams , & the pile assemblies .

Following the same procedures as on the previous beams & pile assemblies . They started on the West East side at 10:30 AM. Crews were done at 2:40 PM. They started on the North East beam & pile assembly at 3:00 PM. Crews were done at 5:00 pM.

In addition to that , crews had to chip & remove the grout pads under the over cross beams , chip around the 75 mm. rods on the top of the piles on the footing box , & work on house keeping .Crews left at 5:15 PM.



## Daily Diary Report by Bid Item

**Job Name:** 04-0120F4

**Inspector Name:** Daouk, Sami

**Diary #:** 831

**Date:** 24-May-2013 Friday

Certified Coating crews came to the site at 7:20 AM. Brandon & Richard had to work on splice 2 & 3 .They had to paint the bolts on skin D in splice 3 on the West tower shaft , paint the bolts on skin C in splice 3 on the West tower shaft , & paint the bolts on skin D in the North tower shaft in splice 2 .

Nicolaus flew the painters to splice 3 at 7:30 AM. Crews were done on splice 3 on the North & West shafts at 11:45 AM.

In the afternoon , Richard had to work splice 2 skin C . He used the man lift . He started at 12:40 PM. He was done on the bolts on skin C in splice 2 at 2:00 PM.

Crews do not have access to reach the 140 bolts on skin E on the West tower shaft in splice 2 . Crews have to built 5 meters scaffold on the top of the façade at 109 meters to reach the bolts .

In the office , I had to work on my report . I was done at 5:30 PM.

<b>04-0120F4</b>	<b>Bid Item:</b> 053	<b>T-L01-SFN.053</b>	<b>Tower Lift 01 Strut Façades North Erect structural steel (bridge tower)</b>
AMERICAN BRIDGE/FLUOR, A JV			

### Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
<b>Contractor:</b> AMERICAN BRIDGE/FLUOR, A JV								
Piledriver	JNM	RICHARD HUEBERT	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Piledriver	APP	RICHARD YAMBAO	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Piledriver	JNM	PAUL CARROLL	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Piledriver	FOR	KARL NISLEY	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Piledriver	APP	JORGE LOPEZ	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Operator	OTH	NICOLAUS SHAFER	5.00	0.00	0.00	5.00		<input type="checkbox"/>
Operator	JNM	JEFFREY SCOTT	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	RICHARD CHOUINARD	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	PABLO RAMIREZ	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	APP	MATTHEW MULLING	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	APP	Alex Blanco	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	JACOB MECHE	8.00	2.00	0.00	10.00		<input type="checkbox"/>

### Equipment

Equipment ID	Description	RT Hrs	OT Hrs	ST Hrs	IT Hrs	Rental Company	Remarks	Dispute
<b>Contractor:</b> AMERICAN BRIDGE/FLUOR, A JV								
743	Marine, Barge, Flexifloat 1 EM1010	8.00	2.00	0.00	0.00	No		<input type="checkbox"/>
001426	Marine, Barge, Crane Barge 1	8.00	2.00	0.00	0.00	No		<input type="checkbox"/>
*E0100562	"HYDRAULIC CRANES & EXCAVATORS	5.00	0.00	0.00	0.00	No		<input type="checkbox"/>

<b>04-0120F4</b>	<b>Bid Item:</b> 078	<b>T-L02-ENE.078</b>	<b>Tower Lift 02 External Paint Tower NE</b>
CERTIFIED COATINGS COMPANY			

### Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
<b>Contractor:</b> CERTIFIED COATINGS COMPANY								
Painter	JNM	RICHARD SALCIDO	6.00	0.00	0.00	6.00		<input type="checkbox"/>
Painter	APP	BRANDON GAYA	5.00	0.00	0.00	5.00		<input type="checkbox"/>