

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 22-Nov-14

Time 8:13 AM

**Daily Diary Report by Bid Item**

Contract No.: 04-0120F4

Diary #: 629 Const Calendar Day: 354 Date: 24-May-2013 Friday  
Inspector Name: Feather, Bernard Title: Transportation Engineer  
Inspection Type: No Inspection  
Shift Hours: Break: Over Time:  
Federal ID:  
Location:  
Reviewer: Shedd, Bill Approved Date: Status: Submit

04-0120F4  
04-SF-80-13.2/13.9  
Self-Anchored  
Suspension Bridge

**Weather**

Temperature 7 AM 12 PM 4PM  
Precipitation Condition Not recorded

Working Day ☒ If no, explain:**Diary:**

Dispute

**General Comments**

No inspection today because I was on vacation. On 5/29/2013, David Law informed me that the FWS crew spent the shift installing the 4" CA and 2 1/2" DW lines along the bike path.

☐**04-0120F4 Bid Item: 125 0-000-000.125 DOMESTIC WATER (2 1/2 NPS)**

F.W. SPENCER AND SON, INC

**04-0120F4 Bid Item: 126 0-000-000.126 COMPRESS AIR (4 NPS)**

F.W. SPENCER AND SON, INC

**Labor**

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
<b>Contractor:</b> F.W. SPENCER AND SON, INC								
Welder	JNM	RICHARD KIIKVEE	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Plumber/Pipefitter	JNM	NARCISO BIAGI	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Plumber/Pipefitter	JNM	DAVID LAW	8.00	0.00	0.00	8.00		<input type="checkbox"/>

**Diary:**

Dispute

**Bike Path Piping 126 0-000-000.126**

The FWS crew, including Josh Johnson and Tim Esquivel, spent the shift installing the 4" CA and 2 1/2" DW lines along the bike path.

☐