

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 21-Nov-14

Time 8:50 PM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 003 Const Calendar Day: 354 Date: 24-May-2013 Friday

Inspector Name: Gagnier, Pamela Title: Transportation Engineer

Inspection Type: Intermittent

Shift Hours: 7:00 AM 7:30 PM Break: Over Time:

Federal ID:

Location:

Reviewer: Jefferson, Paul Approved Date: 11-Apr-14 Status: Approved

**04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge****Weather**

Temperature 7 AM 12 PM 4PM

Precipitation Condition

Working Day ☒ If no, explain:**Diary:**

Dispute

E2 Shear Key Modifications

CCO 325 - Conco - Pat Finley (Labor FM), Ralph Onate, Phil Reitz, Andrew Reitz, Juan Paredes, Humberto Duran, Manual Casas, Ramiro Duran all Laborers and Don McDowell (Carpenter FM - 8 hours), Ralph Gomez, Jorge Gomez (8 reg hrs), Pedro Estrada, Ricky Valenzuela, Robert Garcia, Danny McDowell all Carpenters. Everyone worked 8 regular hours plus 2 hours OT unless otherwise noted.

Carpenters are installing the joists at E2E East and West sides of column.
Laborers are chipping shear keys on E2W East side of column.

CCO 314 - ABF - 4 Ironworkers and ABF Engineer. Work 4 Reg Hour shift.
C. Biskner - IRNW, R. Chamberlain - IRNAP, J. Duskin - IRNAP, B. Smith - IRNW, A. Reeve - ENGR

Ironworkers are removing 4 rods from bearing/shear key tie downs for CT testing.

CCO 327 - ABF 4 Ironworkers. 4 Reg Hours 4 OT Hours.
They continue to build falsework at E2E. See B. Wolcott for more information.

CCO 326 - Penhal - T. Nason, Z. Bauer, C. Woods, J. Saldivar, I. Menchaca, S. Calderon, R. Figueroa, B. Owens (1 hour OT) - 9 employees. Worked 8 regular hours plus 2 hours OT unless otherwise noted.
Equipment - 3 Drills, 6 saws.

3 drillers are core drilling E2W from west side for the "Through Cap Tendons". Today the completed ???
Cores through the Cap. In addition Penhal is saw cutting for the shear keys on the east vertical face of E3W.

Inspectors Remarks:

Worked 4 hours overtime covering field operations.

CCO-314 Bid Item: 001 0-RRR-EFA.314 E2 Remove, Replace & Test Rods

AMERICAN BRIDGE/FLUOR, A JV

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	JNM	BYRON SMITH	4.00	0.00	0.00	4.00		<input type="checkbox"/>
Ironworker	APP	JOHN DUSKIN	4.00	0.00	0.00	4.00		<input type="checkbox"/>
Ironworker	APP	RONNY CHAMBERLAIN	4.00	0.00	0.00	4.00		<input type="checkbox"/>



ddrRptbyBidItem

Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name: Gagnier, Pamela

Diary #: 003

Date: 24-May-2013 Friday

Ironworker	FOR	CHRISTOPHER BISKNER	4.00	0.00	0.00	4.00	<input type="checkbox"/>
CCO-327 Bid Item: 001 0-FIS-ELS.327 Pier E2 Falsework/Install Saddle							
AMERICAN BRIDGE/FLUOR, A JV							