

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 22-Nov-14

Time 10:24 AM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 328 Const Calendar Day: 358 Date: 28-May-2013 Tuesday

Inspector Name: Wolcott, Brian Title:

Inspection Type: Intermittent

Shift Hours: 07:00 am 05:30 pm Break: Over Time: 02:00

Federal ID:

Location:

Reviewer: Schram, Darryl Approved Date: Status: Submit

**04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge****Weather****Temperature 7 AM** 50 - 60 **12 PM** 60 - 70 **4PM** 50 - 60**Precipitation** **Condition**Working Day ☒ If no, explain:**Diary:**

Dispute

General Comments

ABF installed access; cleaned up for the media; loaded out material; surveyed layout for the E2 retrofit under CCO327. Also, unrelated to CCO 327 work, I believe, ABF had 5-IWS on pulling rod for testing.

ABF labor UNDER CCO 327:

2-LBR cleaning up for media, removing plastic:
LBR-JOSE AVILA-1 HR ST, LBR HERNANDEZ-2 HR OT

IRNW-IWSS John Perine-4 HR ST-1 HR OT

1-IWS loading barge:
IRNW-RUSSELL-2 HR ST

OE-SYA-ZBYCZIK-on E2 fix-8 HR ST-0.5 HR OT
OE-ADAMS-CCOP on E2 fix-8 HR ST-2 HR OT

4-IWS on E2 Access Install:
IRNW-BISKNER-4 HR ST-1 HR OT, IRNAP-CHAMBERLAIN-4 HR ST-1 HR OT, IRNW-JACKS-4 HR ST-1 HR OT, IRNW-B.SMITH-4 HR ST-1 HR OT

OE-TAYLOR-on E2 Access Install-4 HR ST-1 HR OT

ADAM REEVE-ENGINEER-5 HR
GREG ANDERSON-SAFETY-2.5 HR

IRNW-OBURN-2 HR ST
IRNW-ROTHMAN-2 HR ST
IRNAP-DUSKIN-4 HR ST-1 HR OT

ABF Equipment UNDER CCO 327:

HCESP-002154-60 Ton Hydro Crane-5hr. ST
Barge-Little Cindy-8 HR ST-2 HR OT
Radios-16ea.
TRUCK-safety-000424-2.5hr ST
TRUCK-Engr-000772-5hr ST



Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name Wolcott, Brian

Diary #: 328

Date: 28-May-2013 **Tuesday**

TRUCK-Supt-000055-5hr ST
TRUCK-Survey-2ea.-002417;000061-6hr ST
ENGSV-000431-Leica Total Station-3hr ST
ENGSV-000439-Leica Level-3hr ST
Tug Boats-3.5hr ST-2 HR OT
Crew Boats-1.5hr ST-1 HR OT
ELGEN-002002-Generator-8 HR ST-2 HR OT

Eco Bay Services finished set up and picked up concrete debris. 9 workers at 10 hrs. each.

"Rain For Rent" was hauling, connecting the gutter and HDPE pipe, and assisted Eco Bay with spill containment.

2-workers at 12hrs, and 1-worker at 10hrs

2-Pickup

Conco was working on chipping and platform installation. 7-labor, 5-carpenter