

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 21-Nov-14

Time 6:48 PM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 273 Const Calendar Day: 359 Date: 29-May-2013 Wednesday

Inspector Name: Feather, Bernard Title: Transportation Engineer

Inspection Type: Intermittent

Shift Hours: 08:00 am 05:00 pm Break: 01:00 Over Time:

Federal ID:

Location:

Reviewer: Shedd, Bill Approved Date: 20-Nov-14 Status: Approved

**04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge****Weather**

Temperature 7 AM

12 PM

4PM

Precipitation

Condition Clear warm, windy in the PM

Working Day ☒ If no, explain:**Diary:**

Dispute

General Comments

Track progress of FWS installation of mechanical piping. Track approval of welding pre-qualification for Barry Mullaney; MET gave unofficial o.k. for Barry M. to weld pending update to WQCP. Misc MEP paperwork and write diaries.

**04-0120F4 Bid Item: 126 0-000-000.126 COMPRESS AIR (4 NPS)**

F.W. SPENCER AND SON, INC

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: F.W. SPENCER AND SON, INC								
Welder	JNM	RICHARD KIIKVEE	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Plumber/Pipefitter	JNM	NARCISO BIAGI	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Plumber/Pipefitter	JNM	DAVID LAW	8.00	0.00	0.00	8.00		<input type="checkbox"/>

Diary:

Dispute

Bike Path Piping 126 0-000-000.126

Rick Kikvee and Jim Perry installed and welded sections of 4" CA line along the bike path from PP 83 to approximately PP 87.



Tim Esquivel and new hire apprentice Joshua Johnson installed and welded sections of 4" CA Line along the bike path from PP 80 to approximately PP 83.

New hire welder Barry Mullaney welded grooved sections of pipe to the ends of 4" CA line to be installed along the bike path. The grooved sections are for the Vitalic fittings to be installed every approximate 6 sections of welded pipe for ease of installation of the pipe string along the bike path. METS unofficially accepted Barry M. welding qualifications; official acceptance pending an amendment to the WQCP. I informed Tom Colombo that Barry can begin welding.

Dave Law assisted in these operations and installed PS-14 pipe supports along the north barrier of the WB bridge adjacent to the north cable shroud cover.

Narciso Biagi operated the fork lift to move material and equipment and to drop-in sections of 4" CA line along the bike path.

