

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 21-Nov-14

Time 6:48 PM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 276 Const Calendar Day: 365 Date: 04-Jun-2013 Tuesday

Inspector Name: Feather, Bernard Title: Transportation Engineer

Inspection Type: Intermittent

Shift Hours: 08:00 am 05:00 pm Break: 01:00 Over Time:

Federal ID:

Location:

Reviewer: Shedd, Bill Approved Date: 20-Nov-14 Status: Approved

**04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge****Weather**

Temperature 7 AM

12 PM

4PM

Precipitation

Condition PC, cool, afternoon wind

Working Day ☒ If no, explain:**Diary:**

Dispute

General Comments

MEP staff meeting 0900-1000. Track progress of FWS mechanical piping installation. Misc. MEP paperwork.

☐**04-0120F4 Bid Item: 125 0-000-000.125 DOMESTIC WATER (2 1/2 NPS)**

F.W. SPENCER AND SON, INC

Labor

| Trade | Class | Name | RT Hrs | OT Hrs | DT Hrs | Total | Remarks | Dispute |
|--|-------|---------------|--------|--------|--------|-------|---------|--------------------------|
| Contractor: F.W. SPENCER AND SON, INC | | | | | | | | |
| Plumber/Pipefitter | JNM | NARCISO BIAGI | 4.00 | 0.00 | 0.00 | 4.00 | | <input type="checkbox"/> |
| Plumber/Pipefitter | JNM | DAVID LAW | 4.00 | 0.00 | 0.00 | 4.00 | | <input type="checkbox"/> |

Diary:

Dispute

Bike Path Piping 125 0-000-000.125

Dave Law, Narciso Biagi, Jim Perry, Tim Esquivel, and Rick Kickvee spent half the shift setting sections of 2 1/2" DW line into place up to PP 77 along the bike path.

☐

By end of shift, the 2 1/2" DW line had been set into place along the bike path to PP 77, and had been welded to PP 61.

04-0120F4 Bid Item: 126 0-000-000.126 COMPRESS AIR (4 NPS)

F.W. SPENCER AND SON, INC

Labor

| Trade | Class | Name | RT Hrs | OT Hrs | DT Hrs | Total | Remarks | Dispute |
|--|-------|-----------------|--------|--------|--------|-------|---------|--------------------------|
| Contractor: F.W. SPENCER AND SON, INC | | | | | | | | |
| Welder | JNM | RICHARD KIIKVEE | 4.00 | 0.00 | 0.00 | 4.00 | | <input type="checkbox"/> |
| Plumber/Pipefitter | JNM | NARCISO BIAGI | 4.00 | 0.00 | 0.00 | 4.00 | | <input type="checkbox"/> |
| Plumber/Pipefitter | JNM | DAVID LAW | 4.00 | 0.00 | 0.00 | 4.00 | | <input type="checkbox"/> |

Diary:

Dispute

Bike Path Piping 126 0-000-000.126

Tim Esquivel and Josh Johnson spent the afternoon shift welding sections of 4" CA line along the bike path at PP 126 along the bike path. Jim Perry, Rick Kickvee and Dave Law spent the afternoon shift moving material and equipment off the SAS deck.

☐

Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name: Feather, Bernard

Diary #: 276

Date: 04-Jun-2013 **Tuesday**

Barry Mullaney spent the shift welding utility outlets on sections of 4" CA line to be installed along the bike path.

By end of shift, two sections of 4" CA line had been welded at PP 125, and the 4" line had been installed and welded to PP 99 along the bike path. It was noted that the welding QC insepctor had not inspected and bought off the welds from PP 81 to PP 99.