

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 21-Nov-14

Time 8:40 PM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 010 Const Calendar Day: 365 Date: 04-Jun-2013 Tuesday

Inspector Name: Gagnier, Pamela Title: Transportation Engineer

Inspection Type: No Inspection

Shift Hours: Break: Over Time:

Federal ID:

Location:

Reviewer: Jefferson, Paul Approved Date: 11-Apr-14 Status: Approved

**04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge****Weather**

Temperature 7 AM 12 PM 4PM

Precipitation Condition

Working Day ☒ If no, explain:**Diary:**

Dispute

E2 Shear Key Modifications

CCO 325 - Conco - Don McDowell (Carpenter FM - 8 hours), Ralph Gomez, Ricky Valenzuela, Robert Garcia, Danny McDowell, Pedro Estrada all Carpenters. Pat Finley (Labor FM), Ralph Onate, Andrew Reitz, Juan Paredes, Humberto Duran, Manuel Casas, Ramiro Duran, Juan Zermeno all Laborers and Everyone worked 8 regular hours plus 2 hours OT unless otherwise noted.

Today they continue drilling holes for the #19 dowels on E2E East face are not drilling for #25 dowels at this time. The top row starts at 235mm down from top of concrete, 150mm next row (2nd row), 150mm 3rd row, then starts 300mm spacing.

They also continue chipping/bushing keyways and vertical surface at E2W West face.

Carpenters are also removing scaffold and raising lowering suspended platforms. They also have a small crew building forms for a mock up at pier 7 in ABF yard.

Penhal - CCO 326 - Not on site today.

ECO Bay - CCO 326 - Not on site today.

CCO 319 - IPMC crew, T. Rouse (4M), D. Odee, S. Mentovay are on site at pier 7 mobilizing equipment to move out to E2. They will start machining shear key bases tomorrow.

Remarks:

I was not on site today.

