

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 21-Nov-14

Time 6:04 PM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 840 Const Calendar Day: 367 Date: 06-Jun-2013 Thursday

Inspector Name: Daouk, Sami Title:

Inspection Type: Continuous

Shift Hours: 06:00 am 02:30 pm Break: 00:30 Over Time:

Federal ID:

Location:

Reviewer: Awal, Mohammad Approved Date: 19-Sep-13 Status: Approved

**04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge****Weather**

Temperature 7 AM 12 PM 4PM

Precipitation Condition

Working Day ☐ If no, explain:**Diary:**

Dispute

tower activites

In the morning , I had to go to Dutra yard in Alameda for the footing fender concrete pour . I left at 6:20 AM.

Conco concrete pump & crews came to the site at 6:45 AM. Crews had to work on the concrete pour for sections RN 2 A , RN 2C, & RN 2D . Crews had to set the pump & connect the hoses . They were done at 7:00 AM.

The 1st concrete truck came to the site at 6:55 AM. Crews had to prim the pump . They were done at 7:05 AM. The concrete pour started at 7:10 AM. It was done at 12:10 PM. The finishers were done at 12:20 PM. I was back at 1:00 PM.

138 cubic meters were delivered to the site . 134 cubic meters were used . I had to make 4 test cylinders .

In the office , I had to work on the concrete tickets , work on my report . I was done at 2:30 PM.

04-0120F4 Bid Item: 039 T-FDS-CIP.039 Tower Fender System Cast-in-place Concrete

WEST DIVING SERVICES

04-0120F4 Bid Item: 039 T-FDS-PRC.039 Tower Fender System Pre-cast

DUTRA MATERIALS

