

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 22-Nov-14

Time 11:02 AM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 572 Const Calendar Day: 367 Date: 06-Jun-2013 Thursday

Inspector Name: Wright, Doug Title: Transportation Engineer

Inspection Type: Continuous

Shift Hours: 06:50 AM 07:00 PM Break: 00:30 Over Time: 03:00

Federal ID:

Location:

Reviewer: Schmitt, Alex

Approved Date:

Status: Submit

**04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge****Weather**

Temperature	7 AM	12 PM	4 PM
Precipitation			Condition

Working Day ☒ If no, explain:**Diary:**

Dispute

CCO-314 A354 rod testing

Overview of Cable work today:

The following work was ongoing today on the Cable:

- Cutting A354 rod material for testing
- Painting of main Cable & suspender brackets

Today I was inspecting various crews on the CCO-314 work of cutting or grinding of A354, Grade BD rods for testing.

- At 06:50, I arrived at the pier-7 office.
- From 06:50 until 08:00, I organized paperwork needed in the field for the CCO-314 work & checked email.
- From 08:00 until 08:30, I attended the weekly project safety meeting.
- At 08:45, I arrived on the bridge. At this time, Mike Draper's crew was cutting the PWS anchor rods behind the eastbound anchorage. Also, James Benninghove's crew was transporting the previously cut rods from behind the westbound anchorage to the top of the deck.

See below for details of the work performed on CCO-314 at several locations.

Behind the westbound PWS anchorage:

- James' crew removed the rod material from behind the anchorage to the top of the deck.
- Equipment: about 1 hour for the 90-ton crane to load the rods from the traveler to the top of the deck.
- Labor hours: 5 hours for each of James' crew (James Benninghove, Stanlie Dalie, Ethan Kent, & James Miranda).
- The rods were sent back to the warehouse at 13:00.

Behind the eastbound PWS anchorage:

- Mike's crew was cutting the tails from the rods behind the eastbound anchorage for the entire shift.
- Equipment: 4 band saws working for the entire 10 hour shift.
- Labor hours: 10 hours each for each of Mike's crew (Mike Draper, Matt Cochran, Marcel DeGuzman, Mario Anguiano, & Zach McDonald).

At the B14 cable brackets:

- The paint & galvanizing was removed from the top of 12 rods (4 each at PPs 112N, 114N, & 116N).
- Labor hours: 1 hour each for Earl (Rick) Clayborn & Paul Fambrini.

At the Tower saddle:

- On the Tower saddle tie rods, the galvanizing was removed from 1 end of 19 of the rods (4, 5, 6, 7, 8, 9,



Daily Diary Report by Bid Item

Job Name: 04-0120F4 **Inspector Name** Wright, Doug **Diary #:** 572 **Date:** 06-Jun-2013 **Thursday**

10, 11, 12-1, 12-2, 13, 14, 15, 16, 17, 18, 19, & 20).

- On the Tower saddle turned rods (segment splice rods), 2 rods were cut with a band saw (rods T1-T2-O8 & T1-T2-M9). Also, the galvanizing was removed from 1 end of 20 rods.
- Labor hours: 3 hours each for Anthony Costa & Johnathon Biskner.
- At 17:20, I left the bridge.
- From 17:30 until 18:00, I accompanied Bob Brignano to retrieve additional spare material from the pier-7 yard for possible testing.
- From 18:00 until 18:30, I updated Bob Brignano on the status of field work & updated spreadsheets to identify which rods were ground for future hardness testing.
- From 18:30 until 19:00, I wrote my diary for the day & checked email.

04-0120F4 Bid Item: 067 C-PWS-SEW.067 Install Cable Shrouds East of W2

AMERICAN BRIDGE/FLUOR, A JV

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	APP	PAUL FAMBRINI	1.00	0.00	0.00	1.00		<input type="checkbox"/>
Ironworker	FOR	EARL CLAYBORN	1.00	0.00	0.00	1.00		<input type="checkbox"/>
Ironworker	APP	JONATHON BISKNER	1.00	2.00	0.00	3.00		<input type="checkbox"/>
Ironworker	FOR	ANTHONY COSTA	1.00	2.00	0.00	3.00		<input type="checkbox"/>
Ironworker	JNM	STANLEY DALIE	5.00	0.00	0.00	5.00		<input type="checkbox"/>
Ironworker	APP	JAMES MIRANDA	5.00	0.00	0.00	5.00		<input type="checkbox"/>
Ironworker	APP	ETHAN KENT	5.00	0.00	0.00	5.00		<input type="checkbox"/>
Ironworker	FOR	JAMES BENNINGHOVE	5.00	0.00	0.00	5.00		<input type="checkbox"/>
Ironworker	JNM	MATTHEW COCHRAN	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	APP	ZACHARIAH MACDONALD	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	APP	MARIO ANGUIANO	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	MARCELO DE GUZMAN	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	MICHAEL DRAPER	8.00	2.00	0.00	10.00		<input type="checkbox"/>