

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 21-Nov-14

Time 8:25 PM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 015 Const Calendar Day: 371 Date: 10-Jun-2013 Monday

Inspector Name: Gagnier, Pamela Title: Transportation Engineer

Inspection Type:

Shift Hours: Break: Over Time:

Federal ID:

Location:

Reviewer: Jefferson, Paul Approved Date: 11-Apr-14 Status: Approved

**04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge****Weather**

Temperature 7 AM 12 PM 4PM

Precipitation Condition

Working Day ☒ If no, explain:**Diary:**

Dispute

E2 Shear Key Modifications

CCO 325 - Conco - Andrew Reitz, Juan Paredes, Humberto Duran, Manual Casas, Ramiro Duran all Laborers and Don McDowell (Carpenter FM - 8 hours), Ralph Gomez, Jorge Gomez, Pedro Estrada, Ricky Valenzuela, Robert Garcia, Danny McDowell all Carpenters. Everyone worked 8 regular hours plus 2 hours OT unless otherwise noted.

Today Conco continues drilling #25 dowels at E2W East and West. Also finished chipping/bushing at E2W and E2E west faces.

Conco is also working on the E2 Soffit Beam mock-up laying out for post- tensioning.

Penhal - CCO 326 - S. Calderon (LBRJRN) 6 Reg Hrs. Today Penhal finished the bottom Through Cap Tendon at E2W. In addition they de-mobilized their equipment.

ECO Bay - CCO 326 - On site doing SWPPP for Penhal. See B. Wolcott diary for labor & equipment.

CCO 327 - ABF - See B. Wolcott's diary for ABF labor and equipment.

CCO 314 - ABF - See B. Brignano's diary for ABF labor and equipment.

CCO 319 - In Place Machining (NPM) - 3 workers - T. Rouse (Tech), D. Odee (Tech), S. Mentovay (Tech) - 8 Reg Hrs and 4 OT Hrs. Today IPM continue machining E2W south end of east face beveled edge.

Inspectors Remarks:

Worked 2 hours OT covering field inspection.

