

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 21-Nov-14

Time 6:36 PM

**Daily Diary Report by Bid Item**

Contract No.: 04-0120F4

Diary #: 323 Const Calendar Day: 372 Date: 11-Jun-2013 Tuesday

Inspector Name: Feather, Bernard Title: Transportation Engineer

Inspection Type: Intermittent

Shift Hours: 08:00 am 05:00 pm Break: 01:00 Over Time:

Federal ID:

Location:

Reviewer: Shedd, Bill Approved Date: 20-Nov-14 Status: Approved

**04-0120F4  
04-SF-80-13.2/13.9  
Self-Anchored  
Suspension Bridge****Weather**

Temperature 7 AM

12 PM

4PM

Precipitation

Condition PC, warm, windy PM

Working Day ☒ If no, explain:**Diary:**

Dispute

**General Comments**

MEP staff meeting 0900-0930. Track progress of FWS installation of mechanical piping. Misc MEP paperwork and write diaries.

**04-0120F4 Bid Item: 126 0-000-000.126 COMPRESS AIR (4 NPS)**

F.W. SPENCER AND SON, INC

**Diary:**

Dispute

**Mechanical Piping 126 0-000-000.126**

Tim Esquivel and Josh Johnson spent the shift welding 4" CA line along the bike path at PP30 working east.



Jim Perry and Barry Mullaney spent the last two hours of their shift, after completing the PS-7 modifications, welding 4" CA line along the bike path.

Rick Kiikvee assisted in all operations moving material and equipment using the JLG forklift.

Naciso Biagi acted as general foreman in support of all the day's activities.

**CCO-045 Bid Item: 002 0-IPP-EFA.045 Installation & Handling of Painted Pipe FA**

CERTIFIED COATINGS COMPANY

**Diary:**

Dispute

**DIP Painting 002 0-IPP-EFA.045**

Rubin Soto and Danny Gorman spent approximate 2.5 hours applying the third finish coat of Carboine 2000 on 4 pieces of misc. DIP delivered to Pier 7 in June 2013. This DIP will be used to finish the expansion loop at PP 126.

**CCO-083 Bid Item: 001 0-MME-ALS.083 Misc. Mechanical**

AMERICAN BRIDGE/FLUOR, A JV

**Diary:**

Dispute

001



ddrRptbyBidItem

## Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name: Feather, Bernard

Diary #: 323

Date: 11-Jun-2013

Tuesday

### Mechanical Piping

001

0-MME-ALS.083

☐

Rick Garcia spent the half the shift welding the sole plates for the PS-3s and the PS-30 on top of the east cable saddle housing, WB bridge, at PP 118 to 121, using ABF welder #ABF 00074.

CCO-187

Bid Item: 001

0-MSI-EFA.187

MEP/Structural Interferences

F.W. SPENCER AND SON, INC

### Diary:

Dispute

### Bike Path Piping

001

0-MSI-EFA.187

☐

Barry Mullaney and Jim Perry spent 5 hours finishing the welding of the PS-7 modification at PP 110 along the bike path per the direction given in the response to RFI 2480R08. They used a welder and small tools to perform this operation.