

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 21-Nov-14

Time 6:03 PM

**Daily Diary Report by Bid Item**

Contract No.: 04-0120F4

Diary #: 845 Const Calendar Day: 373 Date: 12-Jun-2013 Wednesday

Inspector Name: Daouk, Sami Title:

Inspection Type: Continuous

Shift Hours: 07:00 am 05:30 pm Break: 00:30 Over Time: 02:00

Federal ID:

Location:

Reviewer: Awal, Mohammad Approved Date: 19-Sep-13 Status: Approved

**04-0120F4  
04-SF-80-13.2/13.9  
Self-Anchored  
Suspension Bridge****Weather**

Temperature 7 AM 12 PM 4PM

Precipitation Condition

Working Day ☐ If no, explain:**Diary:**

Dispute

**tower activities**

ABF crews came to the site at 6:50 AM. Crews had to work on miscellaneous activities on the tower . They started at 7:00 AM.

Luo & Lin had to work on ladders . Crew shad to weld the last L brackets on the ladder in the Inner East cell . They started at 7:30 AM.

In addition to that , crews had to work with Smith Emery QC Andrew . They had to clean & grind the welds in order for Andrew to MT the welds & they had to work on the ladders weld repairs .

Richard , Alex , & Lonny had to work on miscellaneous activities on the tower . Crews continued to work on the barricades brackets at 18 & 23 meters . Make final check & install the remaining brackets between 18 & 47 meters .

In addition to that , crews had to work on the remaining signs at different elevations . Crews had to drill , tap the holes , & install the signs . Fly & set the barricade frames on the tower lower 7 facades . They started at 7:20 AM.

In the morning , I had to load the concrete test cylinders & deliver the cylinders to Sacramento Trans Lab . I left at 10:15 AM. I was back at 3:00 PM.

In the office , I had to work on my report . I was done at 3:30 PM.

**04-0120F4 Bid Item: 053 T-L01-SFW.053 Tower Lift 01 Strut Façades West Erect structural steel (bridge tower)**

AMERICAN BRIDGE/FLUOR, A JV

**Labor**

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
<b>Contractor:</b> AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	JNM	XIAO HUA LUO	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	EYUN LIN	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	RICHARD CHOUINARD	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	LONNY CANDELARIA	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	APP	Alex Blanco	8.00	2.00	0.00	10.00		<input type="checkbox"/>

