

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 21-Nov-14

Time 8:23 PM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 019 Const Calendar Day: 374 Date: 13-Jun-2013 Thursday

Inspector Name: Gagnier, Pamela Title: Transportation Engineer

Inspection Type: Intermittent

Shift Hours: 07:00 AM 07:30 PM Break: Over Time:

Federal ID:

Location:

Reviewer: Jefferson, Paul Approved Date: 11-Apr-14 Status: Approved

**04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge****Weather**

Temperature 7 AM 12 PM 4PM

Precipitation Condition

Working Day ☒ If no, explain:**Diary:**

Dispute

E2 Shear Key Modifications

CCO 325 - Conco - Don McDowell (Carpenter FM - 8 hours), Ralph Gomez, Marcus McDowell, Jim Medina, Pedro Estrada, Ricky Valenzuela, Sal Aldana, Robert Garcia, Danny McDowell all Carpenters. Everyone worked 8 regular hours unless otherwise noted.

Conco - E2W west drilled holes are complete except lower section waiting for ABF to layout vertical tendons and draped tendons are layed out east and west faces.

E2E - West Conco is drilling holes for #25 dowels.

Conco is also working on the E2 Soffit Beam mock-up.

CCO 319 - In Place Machining (IPM) - 3 workers - T. Rouse (Tech), D. Odee (Tech), S. Mentovay (Tech) - 8 Reg Hrs and 4 OT Hrs. Today IPM started machining the north side of SK1 at E2W. It took approximately 5.5 days to machine east side with the beveled edge. IPM predicts 1 full day to complete north side and approximately 1 day to move equipment.

CCO 327 - ABF - See B. Wolcott's diary for ABF labor and equipment.

CCO 314 - ABF - See B. Wolcott's diary for ABF labor and equipment.

Inspectors Remarks:

Worked 1 hours OT covering field inspection.

Attachment

Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name: Gagnier, Pamela

Diary #: 019

Date: 13-Jun-2013 Thursday



E2W Bottom Through Cap Tendon Cores



E2W West Draped Tendons Layout



E2W East Side SK Beveled Edge



E2W Bottom Through Cap Tendon Cores and #43 Cored Rebar



E2W East Side SK Beveled Edge