

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 21-Nov-14

Time 8:18 PM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 023 Const Calendar Day: 378 Date: 17-Jun-2013 Monday

Inspector Name: Gagnier, Pamela Title: Transportation Engineer

Inspection Type: Intermittent

Shift Hours: 07:00 AM 07:30 PM Break: Over Time:

Federal ID:

Location:

Reviewer: Jefferson, Paul Approved Date: 11-Apr-14 Status: Approved

**04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge****Weather**

Temperature 7 AM 12 PM 4PM

Precipitation Condition

Working Day ☒ If no, explain:**Diary:**

Dispute

E2 Shear Key Modifications

CCO 325 - Conco - Don McDowell (Carpenter FM - 8 hours), Ralph Gomez, Jorge Gomez, Marcus McDowell, Jim Medina, Sal Aldana, Pedro Estrada, Ricky Valenzuela, Robert Garcia, Danny McDowell all Carpenters. Everyone worked 8 regular hours unless otherwise noted.

Today Conco continues drilling #25 dowels.
Conco is also working on the E2 Soffit Beam mock-up.

CCO 327 - ABF - Surveyors onsite. ABF is fabricating new access structure at pier 7. They are also building wooden frames E2 Retrofit. ABF is also supporting all sub-contractors on site. ABF has 2-3 engineers on site 10 to 12 hours plus safety for 2.5 hours. ABF has various equipment onsite difficult to verify all equipment in use for this CCO.

Equipment:

Total Station - 15 Reg Hrs
Leica Level 2 each - 15 Reg Hrs
220 KW Generator - 12 Reg Hrs
W2 Elevator - 2 Reg Hrs
6 pick up - various hrs
60 ton hydro crane - 12 Reg Hrs
19 Radios - various Hrs
3 Welders - 10 Reg Hrs each
3 Grinders - 5 Reg Hrs each
Extendable Fork - 6 Reg Hrs
3 Torches - 5 Reg Hrs each

CCO 314 - ABF - See B. Brignano's diary for ABF labor and equipment.

CCO 319 - In Place Machining (NPM) - 3 workers - T. Rouse (Tech), D. Odee (Tech), S. Mentovay (Tech) - 8 Reg Hrs and 4 OT Hrs. Set up equipment for angle machining on E2W west side. Also they continue drilling holes on the E2W east face.

Inspectors Remarks:

I worked 1 hour OT to cover field operations.



Daily Diary Report by Bid Item

Job Name: 04-0120F4 Inspector Name: Gagnier, Pamela Diary #: 023 Date: 17-Jun-2013 Monday

CCO-327 Bid Item: 001 0-FIS-ELS.327 Pier E2 Falsework/Install Saddle
 AMERICAN BRIDGE/FLUOR, A JV

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	GEN	AARON KENT	0.00	0.00	2.50	2.50		<input type="checkbox"/>
Welder	JNM	Kit Louchaney	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Surveyor	APP	NICOLE ZBYCZIK	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	APP	REGINALD HUMPHREY	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	EARL CLAYBORN	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	GUOWU CHEN	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	CHRISTOPHER BOWLES	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	RICHARD GARCIA	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Semi-Skilled Laborer	FOR	JOSE AVILA	1.00	2.00	0.00	3.00		<input type="checkbox"/>
Operator	JNM	HOWARD SCHROYER	0.00	0.00	2.50	2.50		<input type="checkbox"/>
Ironworker	GEN	John Perine	4.00	1.00	0.00	5.00		<input type="checkbox"/>
		THOMAS FINNEGAN	8.00	0.50	0.00	8.50		<input type="checkbox"/>
Surveyor	OTH	DAVID ADAMS	2.00	0.00	0.00	2.00		<input type="checkbox"/>