

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 21-Nov-14

Time 8:18 PM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 022 Const Calendar Day: 379 Date: 18-Jun-2013 Tuesday

Inspector Name: Gagnier, Pamela Title: Transportation Engineer

Inspection Type: Intermittent

Shift Hours: 07:00 AM 07:30 PM Break: Over Time:

Federal ID:

Location:

Reviewer: Jefferson, Paul Approved Date: 11-Apr-14 Status: Approved

**04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge****Weather**

Temperature 7 AM 12 PM 4PM

Precipitation Condition

Working Day ☒ If no, explain:**Diary:**

Dispute

E2 Shear Key Modifications

CCO 325 - Conco - Don McDowell (Carpenter FM - 8 hours), Ralph Gomez, Jorge Gomez, JD Freeman, Marcus McDowell, Sal Aldana, Jim Medina, Pedro Estrada, Ricky Valenzuela, Robert Garcia, Danny McDowell all Carpenters. Everyone worked 8 regular hours unless otherwise noted.

Today Conco continues drilling #25 dowels.

Conco is also working on the E2 Soffit Beam mock-up. See Photo Below.

CCO 327 - ABF - Surveyors onsite. ABF is fabricating new access structure at pier 7. They are also building handrail access to ladders at E2 Retrofit. ABF is also supporting all sub-contractors on site. ABF has 2-3 engineers on site 10 to 12 hours plus safety for 2.5 hours. ABF has various equipment onsite difficult to verify all equipment in use for this CCO.

Equipment:

Total Station - 10 Reg Hrs

Leica Level 2 each - 10 Reg Hrs

220 KW Generator - 12 Reg Hrs

W2 Elevator - 12 Reg Hrs

6 pick up - various hrs

60 ton hydro crane - 12 Reg Hrs

Extendable Fork Lift - 4 Reh Hrs

24 Radios - various Hrs

4 Welders - 10 Reg Hrs

CCO 314 - ABF - See B. Brignano diary for ABF labor and equipment.

CCO 319 - In Place Machining (NPM) - 3 workers - T. Rouse (Tech), D. Odee (Tech), S. Mentovay (Tech) - 8 Reg Hrs and 4 OT Hrs. Finished drilling and tapping drilled holes on the east and north sides of E2W shear key. See Photo Below.

Inspectors Remarks:

CCO-327 Bid Item: 001 0-FIS-ELS.327 Pier E2 Falsework/Install Saddle

AMERICAN BRIDGE/FLUOR, A JV

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
-------	-------	------	--------	--------	--------	-------	---------	---------



ddrRptbyBidItem

Page 1 of 2

Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name: Gagnier, Pamela

Diary #: 022

Date: 18-Jun-2013

Tuesday

Contractor: AMERICAN BRIDGE/FLUOR, A JV

Semi-Skilled Laborer	APP	JOSE AVILA	2.00	2.00	0.00	4.00	<input type="checkbox"/>
Surveyor	APP	NICOLE ZBYCZIK	8.00	0.00	0.00	8.00	<input type="checkbox"/>
		THOMAS FINNEGAN	8.00	0.50	0.00	8.50	<input type="checkbox"/>
Ironworker	JNM	BYRON SMITH	0.00	2.00	0.00	2.00	<input type="checkbox"/>
Ironworker	GEN	John Perine	4.00	1.00	0.00	5.00	<input type="checkbox"/>
Operator	JNM	HOWARD SCHROYER	0.00	0.00	2.50	2.50	<input type="checkbox"/>
Ironworker	FOR	JAMES BENNINGHOVE	0.00	0.00	2.50	2.50	<input type="checkbox"/>
Surveyor	OTH	DAVID ADAMS	1.00	1.00	0.00	2.00	<input type="checkbox"/>
Semi-Skilled Laborer	FOR	JOSE AVILA	2.00	0.00	0.00	2.00	<input type="checkbox"/>
Ironworker	APP	REGINALD HUMPHREY	8.00	2.00	0.00	10.00	<input type="checkbox"/>
Semi-Skilled Laborer	APP	VICTOR HERNANDEZ	2.00	2.00	0.00	4.00	<input type="checkbox"/>
Ironworker	JNM	RICHARD GARCIA	8.00	2.00	0.00	10.00	<input type="checkbox"/>
Ironworker	JNM	RICK CLAYBORN	2.00	2.00	0.00	4.00	<input type="checkbox"/>
Ironworker	JNM	CHRISTOPHER BOWLES	8.00	2.00	0.00	10.00	<input type="checkbox"/>
Ironworker	JNM	GUOWU CHEN	8.00	2.00	0.00	10.00	<input type="checkbox"/>
Ironworker	JNM	EARL CLAYBORN	8.00	2.00	0.00	10.00	<input type="checkbox"/>
Ironworker	APP	PAUL FAMBRINI	2.00	2.00	0.00	4.00	<input type="checkbox"/>
Ironworker	APP	JAMES MIRANDA	0.00	0.00	2.50	2.50	<input type="checkbox"/>

Attachment



E2W Shear Key Machining/Beveled Side & Drilled Holes



E2 Mock Up



E2 Mock Up Rebar



E2W Shear Key Machining & Drilled Holes