

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 21-Nov-14

Time 6:34 PM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 337 Const Calendar Day: 382 Date: 21-Jun-2013 Friday
Inspector Name: Feather, Bernard Title: Transportation Engineer

Inspection Type:

Shift Hours: Break: Over Time:

Federal ID:

Location:

Reviewer: Shedd, Bill Approved Date: 20-Nov-14 Status: Approved

04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge**Weather**Temperature 7 AM 12 PM 4PM
Precipitation Condition not recordedWorking Day ☒ If no, explain:**Diary:**

Dispute

General CommentsMEP CCO meeting 0900-1000. Track progress of FWS mechanical piping installation. Oversee the afternoon main cable painting. ☐04-0120F4 Bid Item: 081 0-000-000.081 CLEAN AND PAINT CABLE SYSTEM
CERTIFIED COATINGS COMPANY**Diary:**

Dispute

Main Cable Painting 081 0-000-000.081I began my paint inspection on the bridge at 1500. Two painters were at PP 60S painting DTM on the suspender ropes and sockets inside the brackets. They finished by end of shift, but the work was not inspected. ☐

One painter was cleaning the olive green Interzinc 52 finish at PP 104N.

One painter was striping the bolts at PP 106N with Interzinc 979.

Two painters were cleaning and hand tooling the suspender bracket at PP 112N. At the end of shift, Arturo Valencia indicated they were finished and the bracket was ready for inspection.

Victor Ruiz and two other painters were painting gravel gray Noxyde on the suspender ropes and sockets within the suspender brackets at PP 60N, and 62N. By end of shift, the paint crew finished painting the suspender ropes and sockets at PP 60N, 62N, and PP 104N through PP 110N. Casey Broadstreet, METS Inspector, said that he will inspect these locations the first thing in the morning and if they pass, CCC can paint the suspender ropes and sockets with the top coat of DTM.

Casey B. also said that CCC completed the touchup of the final Interzinc 979 on the brackets at PP 42N, and 68N, but the ABF ironworkers removed the floats before METS did the final inspection. He also said that the paint on the brackets was damaged when the floats were removed.

CCO-045 Bid Item: 002 0-IPP-EFA.045 Installation & Handling of Painted Pipe FA
CERTIFIED COATINGS COMPANY**Labor**

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor:	CERTIFIED COATINGS COMPANY							
Painter	JNM	RUBEN SOTO	4.50	0.00	0.00	4.50		<input type="checkbox"/>



Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name: Feather, Bernard

Diary #: 337

Date: 21-Jun-2013

Friday

Diary:

Dispute

DIP paint repair **002** 0-IPP-EFA.045

Rubin Soto and Danny Gorman spent 4.5 hours applying the second coat of primer on the paint repairs on 6 sections of 6", 10" and 12" DIP.

☐