

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 21-Nov-14

Time 8:11 PM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 042 Const Calendar Day: 382 Date: 21-Jun-2013 Friday
Inspector Name: Gagnier, Pamela Title: Transportation Engineer
Inspection Type: Continuous
Shift Hours: 07:00 AM 05:30 PM Break: Over Time:
Federal ID:
Location:
Reviewer: Jefferson, Paul Approved Date: 11-Apr-14 Status: Approved

04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge

Weather

Temperature 7 AM 12 PM 4PM
Precipitation Condition

Working Day ☒ If no, explain:**Diary:**

Dispute

E2 Shear Key Modifications

CCO 325 - Conco - Don McDowell (Carpenter FM - 8 hours), Ralph Gomez, JD Freeman, Marcus McDowell, Sal Aldana, Robert Garcia, Jim Medina, Ricky Valenzuela, Danny McDowell all Carpenters. Everyone worked 8 regular hours unless otherwise noted.

Today Conco continues drilling #25 dowels. Also laid out remaining dowels location for drilling around PT at E2E west. They are also drilling holes for vertical soffit dowels at E2W south side and started north side.

Conco is also working on the E2 Soffit Beam mock-up. See photo below.

CCO 327 - ABF - Surveyors onsite laying out post tensioning paths. ABF is fabricating new access structure at pier 7. ABF is also supporting all sub-contractors on site. ABF continues hooking up cooling system for E2 Soffit Beam mock up also moved water tank for mock up. ABF laborers are cleaning up trash around E2ABF has 2-3 engineers on site 10 to 12 hours plus safety for 2.5 hours. ABF has various equipment onsite difficult to verify all equipment in use for this CCO.

Equipment:

Total Station - 10 Hrs
Leica Level 2 each - 10 Hrs
220 KW Generator - 12 Hrs
W2 Elevator - 2 Hrs
9 pick up - various hrs
60 ton hydro crane - 12 Hrs
Extendable Fork Lift - 8 Hrs
3 Welders - 10 Hrs Ea
2 Grinders - 10 Hrs Ea
32 Radios - various Hrs
30,000 lb Forklift - 3 Hrs
Kubota Cart - 3 Hrs

CCO 314 - ABF - See B. Brignano's diary for ABF labor and equipment.

CCO 319 - In Place Machining (NPM) - 3 workers - T. Rouse (Tech), D. Odee (Tech), S. Mentovay (Tech) - 8 Reg Hrs and 4 OT Hrs. Continued drilling holes west side and south side. Moved milling machine to the south shear key (E2E).



Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name: Gagnier, Pamela

Diary #: 042

Date: 21-Jun-2013 **Friday**
Inspectors Remarks:

I worked 4 hours overtime covering field activities.

CCO-325 Bid Item: 001 0-CDM-EFA.325 Pier E2 Concrete Demolition
CONCO PUMPING
Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: CONCO PUMPING								
Carpenter	APP	DAN MCDOWELL	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Carpenter	JNM	RICKY VALENZUELA	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Carpenter	FOR	Jim Medina	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Carpenter	JNM	ROBERT GARCIA	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Carpenter	JNM	SAL ALDANA	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Carpenter	APP	Marcus McDowell	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Carpenter	JNM	J.D. FREEMAN	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Carpenter	JNM	RALPH GOMEZ	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Carpenter	JNM	DON MCDOWELL	8.00	0.00	0.00	8.00		<input type="checkbox"/>

CCO-327 Bid Item: 001 0-FIS-ELS.327 Pier E2 Falsework/Install Saddle
AMERICAN BRIDGE/FLUOR, A JV
Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Semi-Skilled Laborer	FOR	GUILLERMO LIMON	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Surveyor	APP	NICOLE ZBYCZIK	8.00	0.00	0.00	8.00		<input type="checkbox"/>
		THOMAS FINNEGAN	8.00	0.50	0.00	8.50		<input type="checkbox"/>
Operator	JNM	HOWARD SCHROYER	0.00	0.00	2.50	2.50		<input type="checkbox"/>
Ironworker	JNM	RICHARD GARCIA	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	CHRISTOPHER BOWLES	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	GUOWU CHEN	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	EARL CLAYBORN	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	APP	REGINALD HUMPHREY	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	FOR	JAMES BENNINGHOVE	6.00	0.00	2.50	8.50		<input type="checkbox"/>
Ironworker	APP	JAMES MIRANDA	6.00	0.00	2.50	8.50		<input type="checkbox"/>
Ironworker	OTH	SCOTT SMITH	4.00	1.00	2.00	7.00		<input type="checkbox"/>
Operator	JNM	JEFFREY KELLER	4.00	2.00	2.50	8.50		<input type="checkbox"/>
Surveyor	APP	MICHAEL BONNICI	2.00	0.00	0.00	2.00		<input type="checkbox"/>
Surveyor	OTH	DAVID ADAMS	4.00	1.00	0.00	5.00		<input type="checkbox"/>
Ironworker	APP	ETHAN KENT	6.00	0.00	0.00	6.00		<input type="checkbox"/>
Ironworker	FOR	JAMES STURGEON	3.00	0.00	0.00	3.00		<input type="checkbox"/>
Ironworker	GEN	AARON KENT	0.00	0.00	2.50	2.50		<input type="checkbox"/>
Semi-Skilled Laborer	JNM	CARLOS MONTEJANO	0.00	2.00	0.00	2.00		<input type="checkbox"/>
Semi-Skilled Laborer	APP	JUAN JUMINEZ	0.00	2.00	0.00	2.00		<input type="checkbox"/>
Semi-Skilled Laborer	APP	JUAN HERNANDEZ	0.00	2.00	0.00	2.00		<input type="checkbox"/>
Surveyor	APP	BRANDON LUBARSKY	2.00	0.00	0.00	2.00		<input type="checkbox"/>
Semi-Skilled Laborer	FOR	JOSE AVILA	0.00	2.00	0.00	2.00		<input type="checkbox"/>
Ironworker	JNM	RICHARD DAMBOISE	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	JNM	RENE ESQUIVEL	6.00	0.00	0.00	6.00		<input type="checkbox"/>
Ironworker	JNM	STANLEY DALIE	6.00	0.00	0.00	6.00		<input type="checkbox"/>
Operator	JNM	JOE HERNANDEZ	4.00	0.00	0.00	4.00		<input type="checkbox"/>
Mechanic	FOR	GENE PRATT	4.00	0.00	0.00	4.00		<input type="checkbox"/>
Semi-Skilled Laborer	APP	JESUS RUIZ	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	FOR	MATTHEW CHAMBERLAIN	3.00	0.00	0.00	3.00		<input type="checkbox"/>



Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name: Gagnier, Pamela

Diary #: 042

Date: 21-Jun-2013 **Friday**

Semi-Skilled Laborer JNM

LUIS MALDONADO

2.00

0.00

0.00

2.00

