

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 21-Nov-14

Time 6:45 PM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 286 Const Calendar Day: 385 Date: 24-Jun-2013 Monday

Inspector Name: Feather, Bernard Title: Transportation Engineer

Inspection Type: Intermittent

Shift Hours: 08:00 am 05:00 pm Break: 01:00 Over Time:

Federal ID:

Location:

Reviewer: Shedd, Bill

Approved Date: 20-Nov-14 Status: Approved

**04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge****Weather**

Temperature 7 AM

12 PM

4PM

Precipitation

Condition light showers in morning turning to light rain PM

Working Day ☒ If no, explain:**Diary:**

Dispute

General Comments

Bill Casey staff meeting 0800-0900. Track progress of FWS mechanical piping installation. Track CCO 45S2 extra work; painting of new and repaired DIP. Misc MEP paperwork and write diaries.

**04-0120F4 Bid Item: 126 0-000-000.126 COMPRESS AIR (4 NPS)**

F.W. SPENCER AND SON, INC

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: F.W. SPENCER AND SON, INC								
Plumber/Pipefitter	JNM	NARCISO BIAGI	8.00	0.00	0.00	8.00		<input type="checkbox"/>

Diary:

Dispute

Bike Path Piping 126 0-000-000.126

Barry Mallaney, assisted by Jim Perry, spent the shift welding the 4" CA diversion around the belvedere light post at PP 121S. Narciso Biagi directed and assisted this operation as the general foreman.



The crew left the bridge after lunch break due to rain.

CCO-045 Bid Item: 002 0-IPP-EFA.045 Installation & Handling of Painted Pipe FA

CERTIFIED COATINGS COMPANY

Diary:

Dispute

DIP paint repair 002 0-IPP-EFA.045

At 0930, I met with Rubin Soto at the CCC paint yard at Pier 7. He said that with the rain, he doubted that they would get conditions for painting. They were running low on the Wasser Miozinc primer, so they would not be doing any painting of DIP today.

**CCO-266 Bid Item: 001 0-BMP-ALS.266 Bikepath MEP**

F.W. SPENCER AND SON, INC

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: F.W. SPENCER AND SON, INC								
Welder	JNM	RICHARD KIIKVEE	6.00	0.00	0.00	6.00		<input type="checkbox"/>



Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name: Feather, Bernard

Diary #: 286

Date: 24-Jun-2013

Monday

Diary:

Dispute

Bike Path Piping

001 0-BMP-ALS.266



Tim Esquivel, Josh Johnson, and Rick Kiikvee spent the shift welding the 2 1/2" DW diversion at the bike path emergency egress at PP 14S. They went off shift after the lunch break due to rain.