

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 21-Nov-14

Time 8:10 PM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 046 Const Calendar Day: 386 Date: 25-Jun-2013 Tuesday

Inspector Name: Gagnier, Pamela Title: Transportation Engineer

Inspection Type: Intermittent

Shift Hours: 07:00 AM 07:30 PM Break: Over Time:

Federal ID:

Location:

Reviewer: Jefferson, Paul Approved Date: 11-Apr-14 Status: Approved

**04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge****Weather**

Temperature 7 AM 12 PM 4PM

Precipitation Condition

Working Day ☒ If no, explain:**Diary:**

Dispute

E2 Shear Key Modifications

CCO 325 - Conco - Don McDowell (Carpenter FM - 8 hours), J.D. Freeman, Ralph Gomez, Marcus McDowell, Sal Aldana, Robert Garcia, Jim Medina, Ricky Valenzuela, Danny McDowell all Carpenters. Juan Zermeno and Juan Paredes all Laborers. Everyone worked 8 regular hours unless otherwise noted.

Today Conco continues drilling #25 dowels. They also continue drilling holes for vertical soffit dowels at E2E south side and north side.

Today Conco placed concrete in the E2 Soffit Beam mock-up. Placed approximately 27 CY of Central SCC Mix Design P8ACC2VS. Caltrans did not cast any cylinders for compressive strength because a recent trial batch was preformed for this mix.

CCO 327 - ABF - See M. Bruce and B. Wolcott for ABF Labor, Equipment and Remarks.

Equipment:

CCO 314 - ABF - See B. Brignano's diary for ABF Labor, Equipment and Remarks.

CCO 319 - In Place Machining (NPM) - 3 workers - T. Rouse (Tech), D. Odee (Tech), S. Mentovay (Tech) - 8 Reg Hrs and 4 OT Hrs. Finished machining beveled edge E2E east side and have moved the equipment and started on the north side of E2E.

Inspectors Remarks:

CCO-314 Bid Item: 001 0-RRR-EFA.314 E2 Remove, Replace & Test Rods

AMERICAN BRIDGE/FLUOR, A JV

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	JNM	BYRON SMITH	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	APP	JOHN DUSKIN	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	APP	RONNY CHAMBERLAIN	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	FOR	CHRISTOPHER BISKNER	0.00	0.00	0.00	0.00		<input type="checkbox"/>



Daily Diary Report by Bid Item

Job Name: 04-0120F4 **Inspector Name:** Gagnier, Pamela **Diary #:** 046 **Date:** 25-Jun-2013 **Tuesday**

CCO-327	Bid Item: 001	0-FIS-ELS.327	Pier E2 Falsework/Install Saddle
AMERICAN BRIDGE/FLUOR, A JV			

