

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 21-Nov-14

Time 6:01 PM

**Daily Diary Report by Bid Item**

Contract No.: 04-0120F4

Diary #: 855 Const Calendar Day: 387 Date: 26-Jun-2013 Wednesday

Inspector Name: Daouk, Sami Title:

Inspection Type: Continuous

Shift Hours: 07:00 am 04:30 pm Break: 00:30 Over Time: 01:00

Federal ID:

Location:

Reviewer: Awal, Mohammad Approved Date: 21-Sep-13 Status: Approved

**04-0120F4  
04-SF-80-13.2/13.9  
Self-Anchored  
Suspension Bridge****Weather**

Temperature 7 AM 12 PM 4PM

Precipitation Condition

Working Day ☐ If no, explain:**Diary:**

Dispute

**Tower activities**

ABF crews came to the site at 6:50 AM. Crews had to work on the skirt ring beam , & work on the Electro Slag Weld repairs They started at 7:00 AM.

Donald , Mike , & Ma had to work on the Electro Slag Weld repairs between 3 & 13 meters .

Donald had to work on joint R . Face B . Donald had to grind , clean , heat , & weld . He started at 7:30 AM. He was done at 12:00 PM.

After that , he had to mobilize , set , & work on joint N . Face A . He started at 12:45 PM. He was done at 2:00 PM.

Then , he had to grind , clean , & prepare to work on the weld . He started at 2:10 PM.

Mike had to work on joint T . Face B . He had to grind , clean , heat , & weld . He started at 7:30 AM.

Ma had to work with all crews & he had to work with the QA & QC .

Joe , William , Fritz , Andrew , Bernie , & Jessie were on the site . They had to UT & MT the welds . Check Joe 's report for the welders detailed activities .

All the welders were done at 5:00 PM. They had to wrap up their tools & equipments . Crews left at 5:15 PM.

Richard , Alex , Lonny , & Mathew had to work on the skirt ring beam preparations . Crews had to fit the back angles , place shims where is required , mark the holes on the shims , label the shims & pull out the brackets to drill the holes , & prepare for the painters to sand blast , & paint the areas , the brackets , & the shims . & they had to work with the other crews on the platforms & winch .

Alex & Mathew had to work on the West shear plate . They started at 9:00 AM.

In addition to that , Richard & Lonny had to work on the winch . They had to clean the area on the North side of the footing box , set 50 mm. Plastic boards , remove the winch from 53 meters . .

In the afternoon , crews had to prepare for the working platform erections. Crews had to bring materials to the site . Cut the 75 X 75 mm. angles , clean the edges . Install yoyos on the West tower shaft , set ladders , lay out for 3 brackets on the C skin , weld the brackets , set the platform , install the hand rails , & secure it with clamps . They started at 1:30 PM. Crews were done at 4:40 PM.

Then , crews had to lay out for the brackets on the D skin .

Tower crews were done at 5:00 PM. They had to wrap up their tools & equipments . Crews left at 5:15 PM.



## Daily Diary Report by Bid Item

**Job Name:** 04-0120F4

**Inspector Name:** Daouk, Sami

**Diary #:** 855

**Date:** 26-Jun-2013 **Wednesday**

Dutra crews came to the site at 7:00 AM. Crews had to work on the dowels plastic lumber covers around the footing box . Crews had to fly & set the boat in the water , fly & set the catwalk , & connect the air hoses . They were done at 7:30 AM.

The tide was low . Luke & Mickey had to remove the lower bolts on the South half of the footing box . They started at 7:35 AM. Crews were done at 2:00 PM.

In the afternoon , crews started to pull out of the site one cover on the North. They started at 2:05 PM. Crews

were done at 2:30 PM. They had to pull the boat out of the water , pull , set the catwalk on the barge , & wrap up their tools & equipments . They were done at 3:10 PM.

Dave had to operate the American crane . Jon had to work on the barges rigging materials , & equipments to & from the site , & he had to work with the crews on the plastic lumber . Crews left at 3:15 PM.

No CCO Work Was performed today . All work was item work . The tug boat was not on the site .

In the office , I had to work on my report . I was done at 5:30 PM.

**04-0120F4 Bid Item: 039 T-FDS-CIP.039 Tower Fender System Cast-in-place Concrete**
**DUTRA MATERIALS**
**Labor**

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
<b>Contractor:</b> DUTRA MATERIALS								
Piledriver	JNM	LUKE PAULK	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Piledriver	JNM	JON - PAUL CHENEY	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Piledriver	JNM	MICKEY THIELE	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Operator	OTH	DAVE AVILAS	8.00	0.00	0.00	8.00		<input type="checkbox"/>

**Equipment**

Equipment ID	Description	RT Hrs	OT Hrs	ST Hrs	IT Hrs	Rental Company	Remarks	Dispute
<b>Contractor:</b> DUTRA MATERIALS								
*E0230562	AIR COMPRESSOR, HOSE	8.00	0.00	0.00	0.00	No		<input type="checkbox"/>
*E0130562		8.00	0.00	0.00	0.00	No		<input type="checkbox"/>
*E0120562	MARINE, STEEL BARGE	8.00	0.00	0.00	0.00	No		<input type="checkbox"/>
*E0110562	MARINE EQUIPMENT, DECK BARGE	8.00	0.00	0.00	0.00	No		<input type="checkbox"/>

**04-0120F4 Bid Item: 039 T-FDS-CIP.039 Tower Fender System Cast-in-place Concrete**
**CONCO PUMPING**
**Labor**

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
<b>Contractor:</b> CONCO PUMPING								
Ironworker	JNM	ARCIGA	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	JNM	LINO ARCIGA	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	FOR	JOSE PELCASTRE	0.00	0.00	0.00	0.00		<input type="checkbox"/>

**04-0120F4 Bid Item: 053 T-L01-SFW.053 Tower Lift 01 Strut Façades West Erect structural steel (bridge tower)**
**AMERICAN BRIDGE/FLUOR, A JV**
**Labor**

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
<b>Contractor:</b> AMERICAN BRIDGE/FLUOR, A JV								

## Daily Diary Report by Bid Item

**Job Name:** 04-0120F4    **Inspector Name:** Daouk, Sami    **Diary #:** 855    **Date:** 26-Jun-2013    **Wednesday**

Contractor: AMERICAN BRIDGE/FLUOR, A JV							
Ironworker	JNM	DONALD PLUMB	8.00	2.00	0.00	10.00	<input type="checkbox"/>
Ironworker	JNM	MICHAEL JIMENEZ	8.00	2.00	0.00	10.00	<input type="checkbox"/>
Ironworker	APP	MAN MA	8.00	2.00	0.00	10.00	<input type="checkbox"/>
Ironworker	JNM	RICHARD CHOUINARD	8.00	2.00	0.00	10.00	<input type="checkbox"/>
Ironworker	APP	MATTHEW MULLING	8.00	2.00	0.00	10.00	<input type="checkbox"/>
Ironworker	JNM	LONNY CANDELARIA	8.00	2.00	0.00	10.00	<input type="checkbox"/>
Ironworker	APP	Alex Blanco	8.00	2.00	0.00	10.00	<input type="checkbox"/>

  

Equipment		Rental Company				Dispute
Equipment ID	Description	RT Hrs	OT Hrs	ST Hrs	IT Hrs	Remarks
Contractor: AMERICAN BRIDGE/FLUOR, A JV						
2296	WELDER, 600 AMP	2.00	0.00	0.00	0.00	No <span style="float: right; text-align: center;"><input type="checkbox"/></span>
2295	WELDER, 600 AMP	8.00	2.00	0.00	0.00	No <span style="float: right; text-align: center;"><input type="checkbox"/></span>
2294	WELDER, 600 AMP	8.00	2.00	0.00	0.00	No <span style="float: right; text-align: center;"><input type="checkbox"/></span>