

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 21-Nov-14

Time 8:06 PM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 049 Const Calendar Day: 389 Date: 28-Jun-2013 Friday
Inspector Name: Gagnier, Pamela Title: Transportation Engineer
Inspection Type: Intermittent
Shift Hours: 07:00 AM 07:30 PM Break: Over Time:
Federal ID:
Location:
Reviewer: Jefferson, Paul Approved Date: 11-Apr-14 Status: Approved

04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge

Weather

Temperature 7 AM 12 PM 4PM
Precipitation Condition

Working Day ☒ If no, explain:**Diary:**

Dispute

E2 Shear Key Modifications

CCO 325 - Conco - Don McDowell (Carpenter FM - 8 hours), J.D. Freeman, Ralph Gomez, Jim Medina, Sal Aldana, Robert Garcia, Ricky Valenzuela, Danny McDowell, Jorge Gomez all Carpenters. Everyone worked 8 regular hours unless otherwise noted.

Today Conco continues drilling #25 dowels. They also continue drilling holes for vertical soffit dowels at E2E south side and north side.

CCO 327 - ABF - See M. Bruce and B. Wolcott for ABF Labor, Equipment and Remarks.

CCO 314 - ABF - See B. Brignano's diary for ABF Labor, Equipment and Remarks.

CCO 319 - In Place Machining (NPM) - 3 workers - T. Rouse (Tech), D. Odee (Tech), S. Mentovay (Tech) - 8 Reg Hrs and 4 OT Hrs. Today IPM continues drilling holes on the east/west side of E2E and machining the north face of E2E.

Inspectors Remarks:

CCO-314 Bid Item: 001 0-RRR-EFA.314 E2 Remove, Replace & Test Rods

AMERICAN BRIDGE/FLUOR, A JV

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	JNM	BYRON SMITH	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	APP	JOHN DUSKIN	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	APP	RONNY CHAMBERLAIN	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	FOR	CHRISTOPHER BISKNER	0.00	0.00	0.00	0.00		<input type="checkbox"/>

CCO-327 Bid Item: 001 0-FIS-ELS.327 Pier E2 Falsework/Install Saddle

AMERICAN BRIDGE/FLUOR, A JV

