

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 21-Nov-14

Time 5:59 PM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 862 Const Calendar Day: 396 Date: 05-Jul-2013 Friday

Inspector Name: Daouk, Sami Title:

Inspection Type: Continuous

Shift Hours: 07:00 am 05:30 pm Break: 00:30 Over Time: 02:00

Federal ID:

Location:

Reviewer: Awal, Mohammad Approved Date: 21-Sep-13 Status: Approved

**04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge****Weather**

Temperature 7 AM 12 PM 4PM

Precipitation Condition

Working Day ☐ If no, explain:**Diary:**

Dispute

Tower Activities

ABF crews came to the site at 6:50 AM. Crews had to work on the preparations for the skirt ring beam erection . They started at 7:00 AM.

Alex , & Lonny had to work on the ring beam . Crews had to work on the working platforms on the East & South tower shafts , on skin D . Crews had to bring materials to the site , set the planks & secure them with tie wires . They started at 7:20 AM.

In addition to that , crews had to remove the rubber plugs from the holes inside the South tower shaft & work on house keeping . They were done at 2:30 PM.

After that , crews had to remove the welders North working platform in order for the crews to erect the ring beam on the North shear plate . They started at 2:40 PM. Crews were done at 4:30 PM.

Then , crews had to work on the North tower shaft ring beam on the D skin . They had to pull the beam West , adjust , & fit it in place . Crews were done at 4:50 PM.

Lonny & Alex were done at 5:00 PM. They had to wrap up their tools & equipments . Crews left at 5:15 PM.

No work was performed today by Dutra crews on the site . Crews did not show up

In the office , I had to work on my report . I was done at 5:30 PM.

04-0120F4 Bid Item: 053 T-L01-SFW.053 Tower Lift 01 Strut Façades West Erect structural steel (bridge tower)

AMERICAN BRIDGE/FLUOR, A JV

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	JNM	LONNY CANDELARIA	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	APP	Alex Blanco	8.00	2.00	0.00	10.00		<input type="checkbox"/>