



SAS Superstructure

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 22-Nov-14

Time 7:19 AM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 826 Const Calendar Day: 399 Date: 08-Jul-2013 Monday

Inspector Name: Brignano, Bob Title: Transportation Engineer

Inspection Type:

Shift Hours: Break: Over Time:

Federal ID:

Location:

Reviewer: Schmitt, Alex Approved Date: Status: Submit

04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge

Weather

Temperature 7 AM 12 PM 4PM
Precipitation Condition clear

Working Day ☒ If no, explain:

Diary:

Dispute

General Comments

CCO 314, SAMPLING AND TESTING A354 GRADE BD MATERIAL:

ABF Engineer Ankur Singh works on various items for CCO 314, including material procurement and details of the test setup for the stress corrosion test. ABF ironworkers, operators, and laborers do not do any CCO 314 work today on the Test IV setups in the Pier 7 parking lot.

The agreed extra work with ABF is as follows:

Engineer Ankur Singh - 8 hrs Reg

Pickup Truck - 8 hrs Reg

Radio - 8 hrs

See the attached Extra Work Order - Signed with ABF for CCO 314 work

