



SAS Superstructure

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 21-Nov-14

Time 8:20 PM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 020 Const Calendar Day: 399 Date: 08-Jul-2013 Monday

Inspector Name: Gagnier, Pamela Title: Transportation Engineer

Inspection Type:

Shift Hours: Break: Over Time:

Federal ID:

Location:

Reviewer: Jefferson, Paul Approved Date: 11-Apr-14 Status: Approved

04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge

Weather

Temperature 7 AM 12 PM 4PM

Precipitation Condition

Working Day ☒ If no, explain:

Diary:

Dispute

E2 Shear Key Modifications

CCO 328 - Conco - 5 Carpenters and 5 Laborers. D. McDowell - Carpenter Foreman, R. Gomez - Carp, R. Valenzuela - Carp, R. Garcia - Carp, D. McDowell - App Carp, J. Medina - Carp, J. Freeman - Carp, T. Messner - Carp, R. Vera - Carp, G. Kirkham - Carp, J. Zaragomez - Carp, J. Esquivel - Carp, J. Delgadillo - Carp, C. Cruz - Carp, P. Finley - Lab 4M. All worked 8 Reg Hours 2 OT Hours.

Today Conco is installing foam forms at columns of E2W. They are also dry packing drilled holes that hit rebar or not deep enough for dowels. In addition they are drilling for dowels between bearing anchor bolt rods E2W N/S. Also they are chipping the corners for the column per plan. See photos below.

CCO 328 - Harris Salinas - S. Martinez, Foreman IW, D. Gudino, IWJ worked 5 Reg Hours. Today ironworkers installed #16 HRC dowels inside of bearing anchor bolt area - E2W both north and south bearings.

CCO 327 - ABF - Ironworkers are on site installing falsework beams at E2E, see photo. In addition Levi Gatos and ABF employees are placing Sikadur 35 LV grout filler into the tops of the cut/grinded shear key anchor rods at E2E and E2W to provide full bearing for the saddle assemblies, see photo. See B. Wolcott's diary for ABF labor and equipment.

CCO 314 - ABF - See B. Brignano diary for ABF labor and equipment.

Attachment



ddrRptbyBidItem

Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name: Gagnier, Pamela

Diary #: 020

Date: 08-Jul-2013

Monday

Installing Foam Forms at Columns



Sikadur 35 LV



Placing FW Beams E2E West



Chipping Concrete E2W at Corners of Column Per Plan



E2E East Ready for FW Beams