

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 22-Nov-14

Time 7:19 AM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 827 Const Calendar Day: 400 Date: 09-Jul-2013 Tuesday

Inspector Name: Brignano, Bob Title: Transportation Engineer

Inspection Type:

Shift Hours: Break: Over Time:

Federal ID:

Location:

Reviewer: Schmitt, Alex Approved Date: Status: Submit

**04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge****Weather**

Temperature 7 AM 12 PM 4PM

Precipitation Condition overcast am, clear pm

Working Day ☒ If no, explain:**Diary:**

Dispute

General Comments

CCO 314, SAMPLING AND TESTING A354 GRADE BD MATERIAL:

ABF Engineer Ankur Singh works on various items for CCO 314, including material procurement and details of the test setup for the stress corrosion test. ABF ironworkers, operators, and laborers do not do any CCO 314 work today on the Test IV setups in the Pier 7 parking lot.

Conco is installing rebar for the stress corrosion test slabs at Pier 7. This is for the slabs for test rigs #5 through #11, plus #12 and #13 slabs for future test rigs yet to be designed. They start work this morning and finish by the end of the shift.

The agreed extra work with ABF is as follows:

Engineer Ankur Singh - 8 hrs Reg

Pickup Truck - 8 hrs Reg

Radio - 8 hrs

See the attached Extra Work Order - Signed with ABF for CCO 314 work

The agreed extra work with Conco is as follows:

Ironworker Foreman Jose Pelcastro - 8 hrs Reg

Ironworker Bernardo Mendoza - 8 hrs Reg

Ironworker Jose Cruz Villapando - 8 hrs Reg

Ironworker Lira Arcigo - 8 hrs Reg

Ironworker Octavio Arcigo - 8 hrs Reg

Ironworker Virgilio Lopez - 8 hrs Reg

Ironworker Ricardo Mejiagil - 8 hrs Reg

Pickup Truck

Small Tools

Truckload of rebar and mortar dobbies

See the attached Extra Work Order - Signed with Conco for CCO 314 work

