

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 21-Nov-14

Time 5:58 PM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 866 Const Calendar Day: 402 Date: 11-Jul-2013 Thursday

Inspector Name: Daouk, Sami Title:

Inspection Type: Continuous

Shift Hours: 07:00 am 05:30 pm Break: 00:30 Over Time: 02:00

Federal ID:

Location:

Reviewer: Awal, Mohammad Approved Date: 21-Sep-13 Status: Approved

**04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge****Weather**

Temperature 7 AM 12 PM 4PM

Precipitation Condition

Working Day ☐ If no, explain:**Diary:**

Dispute

Tower Activities

ABF crews came to the site at 6:50 AM. Crews had to work on the skirt ring beam . They started at 7:00 AM.

Richard , Lonny , & Mathew had to work on the top & bottom brackets for the ring beam in the West tower shaft . Crews had to remove the brackets & place shims where is required to align the holes . They started at 7:30 AM.

In addition to that , crews had to cut the shims to the size of the brackets , run the bolts through the holes to the ring beam , label the shims & prepare the shims to be drilled , & painted

All tower crews were done at 5:00 PM. They had to wrap up their tools & equipments . Crews left at 5:15 PM.

Dutra crews came to the site at 6:50 AM. Crews had to work on CCO # 289 . They had to prepare for the fender erection

Luke & David continued to install the remaining 12 brackets for the painters working platform around the footing box . Crews had to fly & set the materials on the float in the water . They started on the West side at 7:40 AM. Crews were done on the North side wall at 11:00 AM.

After that , crews had to set the planks on the brackets . They started at 11:05 AM. Crews were done at 2:00 PM.

Then , crews had to remove the handrails rods . They started on the West wall at 2:10 PM. Crews could not get some of the rods out . They had to weld nut on the rods & take them out .

Ron & Sam had to work on the platform . Crews had to set the planks on the brackets , over lap the planks , nail , & tie them with # 9 tie wires .

In addition to that , crews had to drive wedges between the planks & # 25 mm. dowels to secure them from lifting up when the tide is high . Crews had to load the boat with the planks , wedges wire , & their tools . They started on the East side at 7:40 AM. Crews were done at 11:00 AM.

After that , crews had to modify the corner brackets in order to set the 4th plank . Crews had to extend the top side of 9 brackets 0.6 meters , drill & install 2 bolts on each bracket . They started at 11:05 AM. Crews were done at 1:50 PM.

Then , crews had to clean the top of the footing box . They started at 2:00 PM.

(For CCO # 289 . For All Employees 8.0 Regular Hours & 2.0 Hours Over Time)

Dave had to operate the American Crane . Jon had to work with all crews . Dutra crews were done at



Daily Diary Report by Bid Item

Job Name: 04-0120F4 **Inspector Name:** Daouk, Sami **Diary #:** 866 **Date:** 11-Jul-2013 **Thursday**

4:45 PM. They had to wrap up their tools , equipments . Fly the boat & the float out of the water . They were done at 5:10 PM. Crews left at 5:15 PM.

In the office , I had to work on my report . I was done at 5:30 PM.

04-0120F4 Bid Item: 053 T-L01-SFW.053 Tower Lift 01 Strut Façades West Erect structural steel (bridge tower)
AMERICAN BRIDGE/FLUOR, A JV

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	JNM	RICHARD CHOUINARD	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	APP	MATTHEW MULLING	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	LONNY CANDELARIA	8.00	2.00	0.00	10.00		<input type="checkbox"/>

CCO-289 Bid Item: 001 0-FCP-ELS.289 Fender Closure Pour
DUTRA MATERIALS

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: DUTRA MATERIALS								
Piledriver	JNM	SAMI TAVAKE	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Piledriver	JNM	RON TORRES	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Piledriver	JNM	LUKE PAULK	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Piledriver	JNM	JON - PAUL CHENEY	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Piledriver	JNM	DAVID SELPA	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Operator	OTH	DAVE AVILAS	8.00	2.00	0.00	10.00		<input type="checkbox"/>

Equipment

Equipment ID	Description	RT Hrs	OT Hrs	ST Hrs	IT Hrs	Rental Company	Remarks	Dispute
Contractor: DUTRA MATERIALS								
*E0350562						No		<input type="checkbox"/>
*E0340562	AIR COMPRESSOR, HOSE	8.00	2.00	0.00	0.00	No		<input type="checkbox"/>
*E0330562	MARINE EQUIPMENT, DECK BARGE	8.00	2.00	0.00	0.00	No		<input type="checkbox"/>
*E0320562	MARINE EQUIPMENT, DECK BARGE	8.00	2.00	0.00	0.00	No		<input type="checkbox"/>
*E0110562	MARINE EQUIPMENT, DECK BARGE	8.00	2.00	0.00	0.00	No		<input type="checkbox"/>