

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 21-Nov-14

Time 5:57 PM

**Daily Diary Report by Bid Item**

Contract No.: 04-0120F4

Diary #: 868 Const Calendar Day: 404 Date: 13-Jul-2013 Saturday

Inspector Name: Daouk, Sami Title:

Inspection Type: Continuous

Shift Hours: 07:00 am 03:30 pm Break: 00:30 Over Time: 08:00

Federal ID:

Location:

Reviewer: Awal, Mohammad Approved Date: 21-Sep-13 Status: Approved

**04-0120F4  
04-SF-80-13.2/13.9  
Self-Anchored  
Suspension Bridge****Weather**

Temperature 7 AM 12 PM 4PM

Precipitation Condition

Working Day ☐ If no, explain:**Diary:**

Dispute

**Tower Activities**

ABF crews came to the site at 6:50 AM. Crews had to work on the Electro Slag weld repairs , & work on the Skirt ring beam . They started at 7:00 AM.. ☐

Eric , Donald , Ma , & Michael had to work on the Electro Slag Weld repairs . Crews had to prepare their cools , equipments . reroute the gas & power lines . They were done at 7:20 AM.

Eric had to work on joint R . Face B . Eric had to grind , clean , heat , & weld . He started at 7:35 AM. In addition to that , Eric had to weld 2 plates on the ladder for the elevator landing platform at 15 meters

Donald had to work on joint P . Face A . He had to grind , clean , heat , & weld . He started at 7:30 AM. He was done at 12:00 PM.

After that , he had to mobilize & set to work on joint Q . Face A . He started at 12:45 PM. He was done at 2:00 PM.

Michael had to work on joint V . Face B . Mike had to grind , clean , heat , & weld . He started at 7:30 AM.

Ma had to work on joint T . Face B . Ma had to grind & clean the weld for the QA & QC to UT the weld , & he had to work with the other crews . He started at 7:20 AM. He was done at 10:00 AM.

After that , Ma had to grind the weld on joint P . Face A & prepare the weld for the QA & QC to UT welds .

Douglas , Joe , Bernie , & Jessie were on the site . They had to work with the welders & they had to UT & MT the welds . Check Joe 's report for the welders detailed activities

Richard & Lonny had to work on the ring beam brackets in the West tower shaft . Crews had to drill & label the shims . Crews started at 7:15 AM.

In addition to that , crews had to adjust the top & bottom brackets , set shims where is required , mark the shims , & drill the holes . They were done at 12:00 PM.

In the afternoon , crews had to work on the brackets in the North cell . & they had to move the beam on the West shear plate in order for the QA & QC to UT the weld at joint T

All tower crews were done at 3:00 PM. They had to wrap up their tools & equipments . Crews left at 3:15 PM.



## Daily Diary Report by Bid Item

**Job Name:** 04-0120F4

**Inspector Name:** Daouk, Sami

**Diary #:** 868

**Date:** 13-Jul-2013

**Saturday**

Certified Coating crews had to work on the top of the façade , hand rails , & splice plates .at 48 meters . They started at 7:30 AM.

Brandon & Asa had to clean , primer , & paint the hand rails on the grating & the hand rails on the North , South , & East tower shafts splice plates , repair , primer , & paint the bolts on the splice plates . Crews were done at 3:00 PM. They left at 3:15 PM.

In the office , I had to work on my report . I was done at 3:30 PM.

**04-0120F4 Bid Item: 053 T-L01-SFW.053 Tower Lift 01 Strut Façades West Erect structural steel (bridge tower)**
**AMERICAN BRIDGE/FLUOR, A JV**
**Labor**

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
<b>Contractor:</b> AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	JNM	MICHAEL JIMENEZ	0.00	8.00	0.00	8.00		<input type="checkbox"/>
Ironworker	APP	MAN MA	0.00	8.00	0.00	8.00		<input type="checkbox"/>
Ironworker	FOR	ERIC SPARKS	0.00	8.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	DONALD PLUMB	0.00	8.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	RICHARD CHOUINARD	0.00	8.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	LONNY CANDELARIA	0.00	8.00	0.00	8.00		<input type="checkbox"/>

**Equipment**

Equipment ID	Description	RT Hrs	OT Hrs	ST Hrs	IT Hrs	Rental Company	Remarks	Dispute
<b>Contractor:</b> AMERICAN BRIDGE/FLUOR, A JV								
002296	WELDER, 600 AMP	0.00	8.00	0.00	0.00		No	<input type="checkbox"/>
002295	WELDER, 600 AMP	0.00	8.00	0.00	0.00		No	<input type="checkbox"/>
002294	WELDER, 600 AMP	0.00	8.00	0.00	0.00		No	<input type="checkbox"/>

**04-0120F4 Bid Item: 078 T-L01-ENE.078 Tower Lift 01 External Paint Tower NE**
**CERTIFIED COATINGS COMPANY**
**Labor**

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
<b>Contractor:</b> CERTIFIED COATINGS COMPANY								
Painter	APP	BRANDON GAYA	0.00	8.00	0.00	8.00		<input type="checkbox"/>
Painter	JNM	ASA CAMPTON	0.00	8.00	0.00	8.00		<input type="checkbox"/>

**CCO-289 Bid Item: 001 0-FCP-ELS.289 Fender Closure Pour**
**DUTRA MATERIALS**
**Labor**

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
<b>Contractor:</b> DUTRA MATERIALS								
Piledriver	JNM	SAMI TAVAKE	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Piledriver	JNM	RON TORRES	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Piledriver	JNM	LUKE PAULK	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Piledriver	JNM	JON - PAUL CHENEY	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Piledriver	JNM	DAVID SELPA	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Operator	OTH	DAVE AVILAS	8.00	2.00	0.00	10.00		<input type="checkbox"/>

**Equipment**

Equipment ID	Description	RT Hrs	OT Hrs	ST Hrs	IT Hrs	Rental Company	Remarks	Dispute
<b>Contractor:</b> DUTRA MATERIALS								
*E0350562		8.00	2.00	0.00	0.00		No	<input type="checkbox"/>



## Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name: Daouk, Sami

Diary #: 868

Date: 13-Jul-2013

Saturday

*E0340562	AIR COMPRESSOR, HOSE	8.00	2.00	0.00	0.00	No	<input type="checkbox"/>
*E0330562	MARINE EQUIPMENT, DECK BARGE	8.00	2.00	0.00	0.00	No	<input type="checkbox"/>
*E0320562	MARINE EQUIPMENT, DECK BARGE	8.00	2.00	0.00	0.00	No	<input type="checkbox"/>
*E0110562	MARINE EQUIPMENT, DECK BARGE	8.00	2.00	0.00	0.00	No	<input type="checkbox"/>