

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 22-Nov-14

Time 9:47 AM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 825 Const Calendar Day: 404 Date: 13-Jul-2013 Saturday

Inspector Name: Wilcox, Jason Title: Transportation Engineer

Inspection Type: Intermittent

Shift Hours: 06:30 am 05:00 pm Break: 00:30 Over Time: 10:00

Federal ID:

Location:

Reviewer: Jefferson, Paul

Approved Date:

Status: Submit

**04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge****Weather**

Temperature 7 AM 50 - 60 12 PM 60 - 70 4PM 60 - 70

Precipitation Condition Partly Cloud

Working Day ☒ If no, explain:**Diary:**

Dispute

General Comments

Overcast and cool

☐

E2:

S1 (North):

- HSR: Rebar installation into the soffit of the E2 cap beam (Simon Martinez & Daniel Gudiño)
- Conco: Laying out trumpets for PT ducts on east and west sides
- Conco: Patching abandoned holes from drilling and boning operation, both east and west faces.
- Conco: Making and installing decking
- Conco: Making panels
- Conco: Drill and epoxy dowels on both the east and west face for formwork.
- ABF: Grading out platform and installing the bottom soffit beam plate on the South side.

S2 (South):

- Conco: Drilling #29 holes for the soffit beam drill and bond. By the end of the day they finished with both the North 24 and South 24 drill and bond rebar. They stayed until 1630 hrs.
 - Conco: Making and installing decking
 - ABF: Two workers are welding the rod sleeves into position on the North side (Wai Kit Lai & Guo Chen).
- Conco has 15 carpenters and 4 laborers
ABF has 7 ironworkers (Zack MacDonald, Tony Miranda, Steve Bautiste, John Roca, Stanley Daley, Ethan Kent, Aaron Kent) and 2 welders (see above).
Mark MacDonald and 1 other ABF engineer on site in the morning.

I accrued 10 hours of overtime because today is Saturday and the contractor worked 10 hours.

CCO-327 Bid Item: 001 0-FIS-ELS.327 Pier E2 Falsework/Install Saddle

AMERICAN BRIDGE/FLUOR, A JV

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	JNM	JOHN PERINE	0.00	2.00	0.00	2.00		<input type="checkbox"/>
Ironworker	JNM	JOHN ROCHA	0.00	8.00	0.00	8.00		<input type="checkbox"/>
Ironworker	APP	ZACHARIAH MACDONALD	0.00	8.00	0.00	8.00		<input type="checkbox"/>
Ironworker	GEN	AARON KENT	0.00	8.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	HAYES BATISTE	0.00	8.00	0.00	8.00		<input type="checkbox"/>
Ironworker	APP	JAMES MIRANDA	0.00	8.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	ETHAN KENT	0.00	8.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	STANLEY DALIE	0.00	8.00	0.00	8.00		<input type="checkbox"/>



Daily Diary Report by Bid Item

Job Name: 04-0120F4 **Inspector Name** Wilcox, Jason **Diary #:** 825 **Date:** 13-Jul-2013 **Saturday**

Ironworker	JNM	WAI KIT LAI	0.00	8.00	0.00	8.00		<input type="checkbox"/>
Ironworker	APP	REGINALD HUMPHREY	0.00	8.00	0.00	8.00		<input type="checkbox"/>
Operator	JNM	RICHARD TAYLOR	0.00	8.00	0.00	8.00		<input type="checkbox"/>
Semi-Skilled Laborer	JNM	ROGELIO SANTIAGO	0.00	6.00	0.00	6.00		<input type="checkbox"/>
Semi-Skilled Laborer	APP	JOSE AVILA	0.00	2.00	0.00	2.00		<input type="checkbox"/>
Equipment								
Equipment ID	Description	RT Hrs	OT Hrs	ST Hrs	IT Hrs	Rental Company	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
000054	VEHICLE						No	<input type="checkbox"/>
		0.00	6.00	0.00	0.00			
002287	WELDER, 600 AMP						No	<input type="checkbox"/>
		0.00	8.00	0.00	0.00			
002002	GENERATOR, MQ DCA 220						No	<input type="checkbox"/>
		0.00	8.00	0.00	0.00			
002863	ELECTRIC POWERED HAND TOOLS						No	<input type="checkbox"/>
		0.00	8.00	0.00	0.00			
000055	VEHICLE						No	<input type="checkbox"/>
		0.00	5.00	0.00	0.00			
002288	WELDER, 600 AMP						No	<input type="checkbox"/>
		0.00	8.00	0.00	0.00			
000056	VEHICLE						No	<input type="checkbox"/>
		0.00	5.00	0.00	0.00			
002154	Equipment, Crane, 60 Ton						No	<input type="checkbox"/>
		0.00	8.00	0.00	0.00			
000093	AIR TOOLS, IMPACT WRENCH, HAND HELD						No	<input type="checkbox"/>
		0.00	8.00	0.00	0.00			
002026	HYDRAULIC POWER UNIT						No	<input type="checkbox"/>
		0.00	0.00	0.00	0.00			
000052	VEHICLE						No	<input type="checkbox"/>
		0.00	6.00	0.00	0.00			
000053	VEHICLE						No	<input type="checkbox"/>
		0.00	6.00	0.00	0.00			
000980	Marine, Barge, Ringer Barge #2						No	<input type="checkbox"/>
		0.00	0.00	0.00	0.00			
002138a	Manitowoc 4100W Series 1 Crane, part of "Ringer Crane 2"						No	<input type="checkbox"/>
		0.00	0.00	0.00	0.00			
002138b	Series 3, 36' Ring Attachment for Crane, part of "Ringer Cra						No	<input type="checkbox"/>
		0.00	0.00	0.00	0.00			
002192	Amcon 385 2 Drum Winch						No	<input type="checkbox"/>
		0.00	0.00	0.00	0.00			
003182	ELECTRIC POWERED HAND TOOLS						No	<input type="checkbox"/>
		0.00	8.00	0.00	0.00			
Diary:								
Dispute								
CCO # 327		001		0-FIS-ELS.327				
<input type="checkbox"/>								
W-Line plates bolted up.								
Grade set on W-Line formwork.								
E2 decking installed.								