

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 21-Nov-14

Time 6:32 PM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 429 Const Calendar Day: 406 Date: 15-Jul-2013 Monday

Inspector Name: Feather, Bernard Title: Transportation Engineer

Inspection Type: Intermittent

Shift Hours: 08:00 am 05:00 pm Break: 01:00 Over Time:

Federal ID:

Location:

Reviewer: Shedd, Bill Approved Date: 21-Nov-14 Status: Approved

**04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge****Weather**

Temperature 7 AM

12 PM

4PM

Precipitation

Condition not recorded

Working Day ☒ If no, explain:**Diary:**

Dispute

General Comments

Bill Casey staff meeting 0800-0900. Track progress of FWS mechanical pipe installation. Misc MEP paperwork and write diaries.

**04-0120F4 Bid Item: 126 0-000-000.126 COMPRESS AIR (4 NPS)**

F.W. SPENCER AND SON, INC

Diary:

Dispute

Mechanical Piping 126 0-000-000.126

Barry Mullaney spent the shift welding utility outlets on the 2 1/2" DW and 4" CA lines to the east of the north cable saddle housing on the WB bridge.

Sal Gomez and Jim Perry spent the shift laying out the carbon steel expansion loops at CB 19.

Ian Burkhart and Wayne Ellis spent the shift installing the PS-3 clamps on the CA line along the bike path.

Dave Law assisted these operations as general foreman. Narciso Biagi assisted these operations by moving material with the JLG forklift. Tom Colombo assisted in these operations as site superintendent.

**CCO-266 Bid Item: 001 0-BMP-ALS.266 Bikepath MEP**

F.W. SPENCER AND SON, INC

Diary:

Dispute

Bike Path Piping 001 0-BMP-ALS.266

Tim Esquivel spent the shift welding the 2 1/2" DW diversion around the emergency egress ramp at PP 78 per the direction given in the response to RFI 2995, and the language of CCO 266. Josh Johnson assisted him in this operation.

Tom Colombo assisted this operation for 1 hour as site superintendent and Narciso Biagi for 2 hours moving materials.

