

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 21-Nov-14

Time 5:55 PM

**Daily Diary Report by Bid Item**

Contract No.: 04-0120F4

Diary #: 873 Const Calendar Day: 410 Date: 19-Jul-2013 Friday

Inspector Name: Daouk, Sami Title:

Inspection Type: Continuous

Shift Hours: 07:00 am 05:30 pm Break: 00:30 Over Time: 02:00

Federal ID:

Location:

Reviewer: Awal, Mohammad Approved Date: 21-Sep-13 Status: Approved

**04-0120F4  
04-SF-80-13.2/13.9  
Self-Anchored  
Suspension Bridge****Weather**

Temperature 7 AM 12 PM 4PM

Precipitation Condition

Working Day ☐ If no, explain:**Diary:**

Dispute

**Tower activities**

ABF crews came to the site at 6:50 AM. Crews had to work on the skirt ring beam . They started at 7:00 AM.

Richard , Lonny , & Mathew had to work on the ring beam brackets in the North tower shaft .

In addition to that , crews had to prepare to erect the ring beams on the East & South towers tomorrow . They had to modify & set new platforms on the South shaft , on the C skin , prepare the beams for skins D on the diaphragm at 13 meters to be pulled out & erected .

ABF crews were done at 5:00 PM. They had to wrap up their tools 7 equipments. Crews left at 5:15 PM.

Dutra crews came to the site at 6:50 AM. Crews had to work on the CCO # 289 . They started at 7:00 AM.

Luke P , David , & Luke H had to work with the painters as support & back up crews .Crews had to remove the remaining wedges from under the 5th dowels under the tarp . They started at 7:15 AM. Crews were done at 8::30 AM.

After that , crews had to fly sand blasting materials to the site . Work with the crews on the sand blasting materials .

In addition to that , crews had to work on house keeping on the hauling barge . They had to fill the container with the woods & debris from the concrete frames & plywood ,

Dave had to operate the American crane . He had to work with all crews on the site . Jon had to work with all crews in all areas . Dutra crews were done at 2:45 PM. They had to wrap up their tools & equipments . Crews left at 3:15 PM.

( For CCO # 289 . For All employees 8.0 Hours Regular )

Certified Coating crews came to the site at 7:15 AM. Crews had to work on CCO # 289 . They had to blast the top plate of the footing # 25 standard hooks on the top of the footing , & the top 5 dowels on the footing wall .

Crews had to wait for Dutra crews to remove the wedges , prepare their equipments . They were done at 8:30 AM. Manuel & Hector started to blast the East side for the 2nd time at 8:40 AM. & they had to blast the steel elements on the South side .

Crews had to follow new approved procedures . They had to spot blast # 36 & 57 mm. bars to remove the rust keeping most of the original epoxy coated areas . fully blast the top of the top plate , pile sleeves , Nelson studs , & the outer 5 dowels . Crews were done at 1:35 PM.



## Daily Diary Report by Bid Item

**Job Name:** 04-0120F4

**Inspector Name:** Daouk, Sami

**Diary #:** 873

**Date:** 19-Jul-2013

**Friday**

Douglas & Charlie had to inspect the work . They found out that few areas were missed . Manuel & Hector went again to blast these areas at 2:30 PM. Crews were done at 3:30 PM. They started to vacuum at 4:00 PM. They were done at 6:00 PM. They started to paint at 6:15 PM. Crews were done at 7:20 PM. They left at 7:30 PM.

Justin had to work on the blaster . He had to monitor the air supply , fill the blasting pot with grids , & work with the other crews .

( For CCO # 289 . For All Employees 8.0 Hours Regular & 4.0 Hours Over Time )

Douglas & Charlie had to stay with crews to inspect the cleanness of the steel elements , & for the paint . Check Douglas & Charlie reports for the painters detailed activities .

In the office , I had to work on my report . I was done at 5:30 PM.

**04-0120F4      Bid Item: 053      T-L01-SFW.053      Tower Lift 01 Strut Façades West Erect structural steel (bridge tower)**
**AMERICAN BRIDGE/FLUOR, A JV**
**Labor**

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
<b>Contractor:</b> AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	JNM	RICHARD CHOUINARD	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	APP	MATTHEW MULLING	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	LONNY CANDELARIA	8.00	2.00	0.00	10.00		<input type="checkbox"/>

**CCO-289      Bid Item: 001      0-FCP-ELS.289      Fender Closure Pour**
**DUTRA MATERIALS**
**Labor**

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
<b>Contractor:</b> DUTRA MATERIALS								
Piledriver	JNM	LUKE HUDSON	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Piledriver	JNM	LUKE PAULK	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Piledriver	JNM	JON - PAUL CHENEY	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Piledriver	JNM	DAVID SELPA	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Operator	OTH	DAVE AVILAS	8.00	0.00	0.00	8.00		<input type="checkbox"/>

**Equipment**

Equipment ID	Description	RT Hrs	OT Hrs	ST Hrs	IT Hrs	Rental Company	Remarks	Dispute
<b>Contractor:</b> DUTRA MATERIALS								
*E0400562							No	
		8.00	0.00	0.00	0.00			<input type="checkbox"/>
*E0390562	AIR COMPRESSOR, HOSE						No	
		8.00	0.00	0.00	0.00			<input type="checkbox"/>
*E0380562	MARINE EQUIPMENT, DECK BARGE						No	
		8.00	0.00	0.00	0.00			<input type="checkbox"/>
*E0370562	MARINE, STEEL BARGE						No	
		8.00	0.00	0.00	0.00			<input type="checkbox"/>
*E0110562	MARINE EQUIPMENT, DECK BARGE						No	
		8.00	0.00	0.00	0.00			<input type="checkbox"/>

**CCO-289      Bid Item: 001      0-FCP-ELS.289      Fender Closure Pour**
**CERTIFIED COATINGS COMPANY**
**Labor**

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
<b>Contractor:</b> CERTIFIED COATINGS COMPANY								

## Daily Diary Report by Bid Item

**Job Name:** 04-0120F4    **Inspector Name:** Daouk, Sami    **Diary #:** 873    **Date:** 19-Jul-2013    **Friday**

<b>Contractor:</b> CERTIFIED COATINGS COMPANY							
Painter	JNM	HECTOR GUITTEREZ	8.00	4.00	0.00	12.00	<input type="checkbox"/>
Painter	JNM	JUSTIN VALDEZ	8.00	4.00	0.00	12.00	<input type="checkbox"/>
Painter	JNM	MANNY BERRIOS-BAQEDANO	8.00	4.00	0.00	12.00	<input type="checkbox"/>
<b>Equipment</b>							
<b>Equipment ID</b>	<b>Description</b>		<b>RT Hrs</b>	<b>OT Hrs</b>	<b>ST Hrs</b>	<b>IT Hrs</b>	<b>Dispute</b>
<b>Contractor:</b> CERTIFIED COATINGS COMPANY							
AC240	825 COMPRESSOR						<input type="checkbox"/>
			8.00	2.00	0.00	0.00	<input type="checkbox"/>
600	BLAST POT						<input type="checkbox"/>
			8.00	2.00	0.00	0.00	<input type="checkbox"/>