

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 21-Nov-14

Time 6:34 PM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 347 Const Calendar Day: 413 Date: 22-Jul-2013 Monday

Inspector Name: Feather, Bernard Title: Transportation Engineer

Inspection Type: Intermittent

Shift Hours: 08:00 am 05:00 pm Break: 01:00 Over Time:

Federal ID:

Location:

Reviewer: Shedd, Bill

Approved Date: 20-Nov-14 Status: Approved

**04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge****Weather**

Temperature 7 AM

12 PM

4PM

Precipitation

Condition not recorded

Working Day ☒ If no, explain:**Diary:**

Dispute

General Comments

Bill Casey staff meeting 0800-0900. Track progress of FWS mechanical piping installation. Write diaries misc MEP paperwork.

**04-0120F4 Bid Item: 126 0-000-000.126 COMPRESS AIR (4 NPS)**

F.W. SPENCER AND SON, INC

Diary:

Dispute

Mechanical Piping 126 0-000-000.126

Sal Gomez spent the shift welding the PS-7 on the north barrier of the EB bridge at PP 127.

Jim Parry assisted Sal Gomez and fitted up the carbon steel expansion loops at PP 126.

Tim Esquivel worked on the 4" CA line diversion around the bike path belvedere light pedestal at PP 118. Josh Johnson assisted.

Wayne Ellis and Ian Burkhart spent the shift installing the clam shell PS-3 for the 4" CA line at approximately PP 86 along the bike path working east.

I noted that they were not including washers in the installation. I informed them that the connection required washers. I also informed Narciso Biagi and Tom Colombo of this.

**CCO-187 Bid Item: 001 0-MSI-EFA.187 MEP/Structural Interferences**

F.W. SPENCER AND SON, INC

Diary:

Dispute

Mechanical Piping 001 0-MSI-EFA.187

Barry Mullaney spent 4 hours welding stubs of 4" pipe with grooved ends for Victaulic fittings on sections of 4" CA line for the run over the cable housing at PP 119 to 121 outside the north barrier of the WB bridge. The Victaulic fittings were added per the direction given in the response to RFI 3347.

Narciso Biagi assisted for 2 hours as field foreman and Tom Colombo assisted for one hour as the project superintendent



Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name: Feather, Bernard

Diary #: 347

Date: 22-Jul-2013

Monday

