

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 21-Nov-14

Time 7:47 PM

**Daily Diary Report by Bid Item**

Contract No.: 04-0120F4

Diary #: 260 Const Calendar Day: 413 Date: 22-Jul-2013 Monday

Inspector Name: Gagnier, Pamela Title: Transportation Engineer

Inspection Type: Continuous

Shift Hours: 07:00 AM 05:30 PM Break: Over Time:

Federal ID:

Location:

Reviewer: Jefferson, Paul Approved Date: 30-Jul-14 Status: Approved

**04-0120F4  
04-SF-80-13.2/13.9  
Self-Anchored  
Suspension Bridge****Weather**

Temperature 7 AM 12 PM 4PM

Precipitation Condition

Working Day ☒ If no, explain:**Diary:**

Dispute

**E2 Shear key Modificafication**

CCO 328 - HARRIS SALINAS

Today HS ironworkers are attending ABF safety training. In addition 2 truck of rebar was delivered to job site at pier 7 for the W-line. Orange tags were not included with delivery - field release required therefore gave paperwork to Aaron Prchlik for review.

Ironworkers also started installing rebar at plate beams at E2W.

CCO 329 - CONCO

E2E - crew is installing plates at through cap tendons. They continue to vertical panel forms at PT anchorages. The are preparing to install foam forms between column and plate beam.

E2W - preparing to epoxy horizontal dowels on the east side.

I worked 2 hours overtime covering field activities.

**CCO-328 Bid Item: 001 0-BRS-ELS.328 Pier E2 Bar Reinforcing Steel**

HARRIS SALINAS REBAR

**Labor**

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
<b>Contractor:</b> HARRIS SALINAS REBAR								
Ironworker	JNM	VILLASENOR GUELLERMO	3.00	0.00	0.00	3.00		<input type="checkbox"/>
Ironworker	APP	ZAVALA ALONZO	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	WALTER GODOY	3.00	0.00	0.00	3.00		<input type="checkbox"/>
Ironworker	JNM	JOSE AGULIAR	3.00	0.00	0.00	3.00		<input type="checkbox"/>
Ironworker	JNM	JUAN ROBLES	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	APP	DANIAL MONTES	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	JAIME MONTES	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	DANIAL GUDINO	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	HECTOR LEON	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	FOR	SIMON MARTINEZ	8.00	2.00	0.00	10.00		<input type="checkbox"/>

**CCO-329 Bid Item: 001 0-PCC-ELS.329 Pier E2 Place Concrete**

CONCO PUMPING

**Labor**

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
<b>Contractor:</b> CONCO PUMPING								



ddrRptbyBidItem

## Daily Diary Report by Bid Item

**Job Name:** 04-0120F4    **Inspector Name:** Gagnier, Pamela    **Diary #:** 260    **Date:** 22-Jul-2013    **Monday**

Carpenter	JNM	GLENN KIRHAM	8.00	0.00	0.00	8.00	<input type="checkbox"/>
Carpenter	JNM	Tom Messner	8.00	0.00	0.00	8.00	<input type="checkbox"/>
Carpenter	FOR	Jim Medina	8.00	0.00	0.00	8.00	<input type="checkbox"/>
Carpenter	JNM	RICKY VERA	8.00	0.00	0.00	8.00	<input type="checkbox"/>
Semi-Skilled Laborer	JNM	JUAN PAREDES	8.00	0.00	0.00	8.00	<input type="checkbox"/>
Semi-Skilled Laborer	JNM	JUAN ZERMENO	8.00	0.00	0.00	8.00	<input type="checkbox"/>
Carpenter	APP	Rafael Onate	0.00	0.00	0.00	0.00	<input type="checkbox"/>
Semi-Skilled Laborer	JNM	PAT FINLEY	0.00	0.00	0.00	0.00	<input type="checkbox"/>
Carpenter	JNM	JESSE ESQUIVEL	8.00	0.00	0.00	8.00	<input type="checkbox"/>
Carpenter	APP	Jorge Gomez	8.00	0.00	0.00	8.00	<input type="checkbox"/>
Carpenter	APP	Sal Aldana	8.00	0.00	0.00	8.00	<input type="checkbox"/>
Carpenter	APP	Ricky Valenzuela	8.00	0.00	0.00	8.00	<input type="checkbox"/>
Carpenter	JNM	Rafael Gomez	8.00	0.00	0.00	8.00	<input type="checkbox"/>
Carpenter	APP	J.D. Freeman	8.00	0.00	0.00	8.00	<input type="checkbox"/>
Carpenter	JNM	DON MCDOWELL	8.00	0.00	0.00	8.00	<input type="checkbox"/>

**CCO-338      Bid Item: 001      0-BIS-ELS.338**

### CERTIFIED COATINGS COMPANY

#### Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
<b>Contractor:</b> CERTIFIED COATINGS COMPANY								
Painter	FOR	TONY KATRONES	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Painter	JNM	RUBEN SOTO	0.00	0.00	0.00	0.00		<input type="checkbox"/>

#### Attachment



Through Cap Tendon Plate



Area between column and plate beam

## Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name: Gagnier, Pamela

Diary #: 260

Date: 22-Jul-2013

Monday



Foam Form Installed between Column and Plate Beam



Harris Salinas installing rebar at plate beam