

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 21-Nov-14

Time 6:40 PM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 303 Const Calendar Day: 414 Date: 23-Jul-2013 Tuesday

Inspector Name: Feather, Bernard Title: Transportation Engineer

Inspection Type: Intermittent

Shift Hours: 08:00 am 05:00 pm Break: 01:00 Over Time:

Federal ID:

Location:

Reviewer: Shedd, Bill

Approved Date: 20-Nov-14 Status: Approved

**04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge****Weather**

Temperature 7 AM

12 PM

4PM

Precipitation

Condition Clear, warm, wind in the afternoon

Working Day ☒ If no, explain:**Diary:**

Dispute

General Comments

MEP staff meeting 0830-0900. Mechanical contractor's coordination meeting 1000-1100. IERBYS weekly status meeting 1300-1400. Discuss location of IERBYS water shutoff valve with CT Maintenance (Ed Orilla 510-286-0548). Track progress of FWS mechanical piping installation. Track status of IERBYS hazardous soil removal. Misc MEP paperwork and write diaries.

**04-0120F4 Bid Item: 122 0-000-000.122 CCSF SEWER FORCE MAIN (10 NPS)**

F.W. SPENCER AND SON, INC

Diary:

Dispute

Mechanical Piping 122 0-000-000.122

Dave Law, Ian Bradhurst, and Wayne Ellis spent the shift installing a section of 10" CCSF Sewer Force Main at PP 43 on the EB bridge.



I noted that the south channel of the PS-22 at approx. PP 128 of the EB bridge was bent. FWS was informed of this.

04-0120F4 Bid Item: 125 0-000-000.125 DOMESTIC WATER (2 1/2 NPS)

F.W. SPENCER AND SON, INC

Diary:

Dispute

Mechanical Piping 125 0-000-000.125

The FWS crews worked 10 hour shifts from 0600 to 1600.



Jim Perry spent the shift installing victaulic fittings on the carbon steel expansion loop at cross beam 19 (EB and WB expansion loops).

Sal Gomez spent the shift welding victaulic grooved ends and utility outlets on sections of 2 1/2" DW line to be installed at the transition between the SAS and Skyway structures.

Barry Mullaney spent the shift preparing the section of 2 1/2" DW to be installed between the north cable shroud and the north barrier of the WB bridge.



Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name: Feather, Bernard

Diary #: 303

Date: 23-Jul-2013

Tuesday

Tim Esquivel spent the shift welding the diversion of the 2 1/2" DW line around the light pedestal on the belvedere at PP 121. Josh Johnson assisted.

Narciso Biagi served as General Foreman and Tom Colombo served as superintendent in support of all the day's operation.

04-0120F4 Bid Item: 128 0-000-000.128 DEHUMIDIFIER SYSTEM

F.W. SPENCER AND SON, INC

Diary:

Dispute

Dehumidification System 128 0-000-000.128

I went behind the east anchorage, WB side, and noted that the annulus around the duct penetrations were not sealed. ABF was informed of this.

☐

CCO-321 Bid Item: 001 0-BDW-EFA.321 IERBYS Building Work

CONCO PUMPING

Diary:

Dispute

IERBYS Site work 001 0-BDW-EFA.321

Proxy for CCO 335 until the CCO information is in PMIV.

☐

Attended the weekly status meeting in ABF's main conference room at 1300. My main interest was the status of the HMA mix design. The mix design is still in the works. No submittal date was given.

Excavation of the pavilion structure is scheduled to begin on 7-24. Placement of aggregate base will happen next week, they will pour the foundation on 8/3/2013, then began masonry construction on 8/6.

At 1430, Chris Bledsoe called to say that Dave Dell'osso was having trouble getting trucks. They had 23 scheduled for today, but since the excavation was cancel due to PG&E's survey of the gas line, the trucks are no longer available. Chris called again at 1630 to inform me that Dave Dell'osso had a commitment for 10 trucks, and may have as many as 20. This information was passed on to Miles Miller, ABF.