

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 22-Nov-14

Time 7:36 AM

**Daily Diary Report by Bid Item**

Contract No.: 04-0120F4

Diary #: 884 Const Calendar Day: 417 Date: 26-Jul-2013 Friday  
Inspector Name: Bruce, Matt Title: Transportation Engineer  
Inspection Type: Intermittent  
Shift Hours: 07:00 am 05:30 pm Break: 00:30 Over Time: 02:00  
Federal ID:  
Location:  
Reviewer: Wilcox, Jason Approved Date: Status: Submit

04-0120F4  
04-SF-80-13.2/13.9  
Self-Anchored  
Suspension Bridge

**Weather**

Temperature 7 AM 50 - 60 12 PM 60 - 70 4PM 60 - 70  
Precipitation 0.00" Condition Partly cloudy

Working Day ☐ If no, explain:**Diary:**

Dispute

**Work description.**

- Attended weekly OBG staff meeting at 8:00am.
- Wrote pertinent emails regarding the SFOBB LIDAR scan (Erskine Project)
- See Pamela Gagnier's diary for the S1/S2 Shear Key modification work today as she is tracking the labor, equipment, and work progress of Conco and Harris Salinas personnel. Brian Wolcott is responsible for ABFJV personnel at Pier 7.
- Took measurements of the S1 Shear Key retrofit Vertical and Draped tendon blockouts with the assistance of Damon Brown. A level run was conducted on the east/west face of the bearing plates referencing the North and South angle break nails which was surveyed with the total station.

☐

CCO-330 Bid Item: 001 0-PTS-ELS.330 Pier E2 Post Tensioning

SCHWAGER DAVIS INC.

**Labor**

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
<b>Contractor:</b> SCHWAGER DAVIS INC.								
Ironworker	JNM	Ron Bergen	8.00	2.00	0.00	10.00		<input type="checkbox"/>

**Diary:**

Dispute

**Work description.** 001 0-PTS-ELS.330

- Installed extra strong pipe for bottom longitudinal tendon BL2 on the NW, NE, SW, and SE corners of the S1 Shear Key retrofit. Also began to install the flexi-duct for the draped tendons DL1-4 on the east side of the S1 Shear Key retrofit. It should be noted that a plastic shrink wrap was used to seal the connection between the trumpet and pipe or flexi-duct in addition to tape. See photos below for more details of this work.

☐

Attachment



## Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name Bruce, Matt

Diary #: 884

Date: 26-Jul-2013

Friday




Rebar and duct placement on the east side of the S1 Shear Key retrofit looking south from the northeast corner.



Progress of rebar and duct placement on the east side of the S1 Shear Key retrofit.



HS ironworker using a propane torch applying heat to the shrink wrap plastic, which seals the trumpet/duct together.



Extra strong pipe for the BL2 tendon on the southwest side of the S1 Shear Key retrofit.