

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 22-Nov-14

Time 9:11 AM

**Daily Diary Report by Bid Item**

Contract No.: 04-0120F4

Diary #: 313 Const Calendar Day: 428 Date: 06-Aug-2013 Tuesday

Inspector Name: Feather, Bernard Title: Transportation Engineer

Inspection Type: Intermittent

Shift Hours: 08:00 am 05:00 pm Break: 01:00 Over Time:

Federal ID:

Location:

Reviewer: Shedd, Bill

Approved Date: 20-Nov-14 Status: Approved

**04-0120F4  
04-SF-80-13.2/13.9  
Self-Anchored  
Suspension Bridge****Weather**

Temperature 7 AM

12 PM

4PM

Precipitation

Condition Overcast, cool morning; Clear, cool PM

Working Day ☒ If no, explain:**Diary:**

Dispute

**General Comments**

MEP staff meeting 0830-0900. IERBYS Site status meeting 0900-1030. Track progress of FWS mechanical piping installation. Review FWS extra work with Ari Landworth. Misc MEP paperwork and write diaries.

**04-0120F4 Bid Item: 124 0-000-000.124 DOMESTIC WATER (2NPS) (T1 TOWER)**

F.W. SPENCER AND SON, INC

**Diary:**

Dispute

**Booster Pump Piping 124 0-000-000.124**

From 1100 to 1500, Barry Mullaney and Sal Gomez worked on installing the 2" DW tie-in to the booster pump at tower elevation 53M.

**04-0120F4 Bid Item: 126 0-000-000.126 COMPRESS AIR (4 NPS)**

F.W. SPENCER AND SON, INC

**Diary:**

Dispute

**Bike Path Piping 126 0-000-000.126**

Wayne Ellis and Ian Burkhart spent the shift installing the expansion joint at PP 81 along the bike path.

Tim Esquivel and Josh Johnson spent the shift installing sections of 4" CA line from PP 13 to PP 9 along the bike path. Dave Law assist by operating the fork lift.

Narciso Biagi assisted in all the operations for the day as general foreman.

**CCO-187 Bid Item: 001 0-MSI-EFA.187 MEP/Structural Interferences**

F.W. SPENCER AND SON, INC

**Diary:**

Dispute

**PS-14 Similar 001 0-MSI-EFA.187**

From 0700 to 1100, Barry Mullaney fabricated the PS-14 Similar on the north barrier of the WB bridge. Sal Gomez assisted. Narciso Biagi spent 2 hours assisting as general foreman.



## Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name: Feather, Bernard

Diary #: 313

Date: 06-Aug-2013 Tuesday

CCO-187 Bid Item: 001 0-MSI-EFA.187 MEP/Structural Interferences

AMERICAN BRIDGE/FLUOR, A JV

### Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
<b>Contractor:</b> AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	JNM	GUOWU CHEN	0.00	2.00	0.00	2.00		<input type="checkbox"/>
Ironworker	FOR	ERIC SPARKS	0.00	2.00	0.00	2.00		<input type="checkbox"/>

### Diary:

**CB 19 Expansion Loop** 001 0-MSI-EFA.187

Eric Spark and Guowu Chen, ABF welders spent 2 hours, from 1500 to 1700 (2 hours OT) cutting off the clips for the PS-5 pipe supports per the direction given in the response to RFI 3417.

Dispute

☐

CCO-321 Bid Item: 001 0-BDW-EFA.321 IERBYS Building Work

CONCO PUMPING

### Diary:

**IERBYS Site work** 001 0-BDW-EFA.321

Proxy for CCO 335 until that CCO information is in PMIV.

During the IERBYS site work status and progress meeting, Jim Klinger and Jose Gonzales, CONCO, indicated that all the trenching work should be completed by the end of the week. Soil not used to backfill will be stockpiled on site, and be ready for hauloff by Monday, August 12.

Dispute

☐