

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 22-Nov-14

Time 9:10 AM

**Daily Diary Report by Bid Item**

Contract No.: 04-0120F4

Diary #: 314 Const Calendar Day: 429 Date: 07-Aug-2013 Wednesday

Inspector Name: Feather, Bernard Title: Transportation Engineer

Inspection Type: Intermittent

Shift Hours: 08:00 am 05:00 pm Break: 01:00 Over Time:

Federal ID:

Location:

Reviewer: Shedd, Bill Approved Date: 20-Nov-14 Status: Approved

**04-0120F4  
04-SF-80-13.2/13.9  
Self-Anchored  
Suspension Bridge****Weather**

Temperature 7 AM

12 PM

4PM

Precipitation

Condition Overcast, cool morning; Clear, cool PM

Working Day ☒ If no, explain:**Diary:**

Dispute

**General Comments**

Processed weld inspections reports Submittal 2561R23 through R30. Tracked progress of FWS mechanical piping installation. Tracked utility line excavation at IERBYS site. Discussed IERBYS soil removal with Chris Bledsoe, CT Contruction environmental. Track progress of FWS mechanical piping installation. Misc MEP paperwork and write diaries.

☐**04-0120F4 Bid Item: 125 0-000-000.125 DOMESTIC WATER (2 1/2 NPS)**

F.W. SPENCER AND SON, INC

**Diary:**

Dispute

**Mechanical Piping 125 0-000-000.125**

No inspection of FWS today due to IREBYS site work.

☐

Discussions with Tom Colombo, the FWS crew, Dave Law, Narciso Biagi, and Barry Mullaney adjusted the PS-3 slide plates for the 10" DIP. Sal Gomez, and Jim Perry worked on the carbon steel expansion loops at PP 126. Tim Esquivel and Josh Johnson worked on the 2 1/2" DW diversion around the emergency egress gate at PP 14 per the direction given in CCO 229. Ian Burkhart, and Wayne Ellis worked on installing the PS-3 clamps for the 2 1/2" DW line along the bike path.

**CCO-187 Bid Item: 001 0-MSI-EFA.187 MEP/Structural Interferences**

AMERICAN BRIDGE/FLUOR, A JV

**Labor**

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
<b>Contractor:</b> AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	FOR	ERIC SPARKS	3.00	0.00	0.00	3.00		<input type="checkbox"/>
Ironworker	JNM	GUOWU CHEN	3.00	0.00	0.00	3.00		<input type="checkbox"/>

**Diary:**

Dispute

**CB 19 Expansion Loop 001 0-MSI-EFA.187**

Eric Sparks and Guowu Chen spent three hours each welding the L 3 x 3 x 3/8 modified PS-5 cross beam for the 10" CCSF Sewer Main expansion joint at Cross Beam CB 19 per the directions given in the response to RFI 3419.

☐

## Daily Diary Report by Bid Item

Job Name: 04-0120F4 Inspector Name: Feather, Bernard Diary #: 314 Date: 07-Aug-2013 Wednesday

CCO-321 Bid Item: 001 0-BDW-EFA.321 IERBYS Building Work  
CONCO PUMPING

### Diary:

Dispute

#### IERBYS Site work 001 0-BDW-EFA.321



At 0800, I went to the IERBYS site to check the progress of the excavations for the utilities. The ATT trench had been dug, and the trench for the new PG&E gas line had been dug from the meter to approximately halfway across the parking lot. A stockpile of excavated soil (Approximately 20 yards) had been placed in front of the building entrance on visqueen.